COPELAND
Acid & Cement

FIELD ORDER № C 45013

BOX 438 • HAYSVILLE, KANSAS 67060
316-524-1225

DATE Dec 20 20 17

IS AUTHORIZED BY: Bear Pet
(NAME OF CUSTOMER)

Address _____ City _____ State _____

To Treat Well As Follows: Lease Barnes Well No. 1 Customer Order No. _____

Sec. Twp. Range _____ County Summer State Ks

CONDITIONS: As a part of the consideration hereof it is agreed that Copeland Acid Service is to service or treat at owners risk, the hereinbefore mentioned well and is not to be held liable for any damage that may accrue in connection with said service or treatment. Copeland Acid Service has made no representation, expressed or implied, and no representations have been relied on, as to what may be the results or effect of the servicing or treating said well. The consideration of said service or treatment is payable. There will be no discount allowed subsequent to such date. 6% interest will be charged after 60 days. Total charges are subject to correction by our invoicing department in accordance with latest published price schedules.

The undersigned represents himself to be duly authorized to sign this order for well owner or operator.

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED _____ By _____
Well Owner or Operator Agent

CODE	QUANTITY	DESCRIPTION	UNIT COST	AMOUNT
	1	Pump chrg for Plug Job.		650.00
	140 sacks	60-40-4% Poz @ 11.25/sack.		1575.00
	74 miles	Pump truck 1 way miles @ 4.00/mile		296.00
	45 miles	Pick up 103 to haul poly pipe to loc + back @ 2.00/mile round trip		180.00
		Poly Rental NC.		
	140 sacks	Bulk Charge @ 1.25/sack.		175.00
	455.84	Bulk Truck Miles @ 1.10/ton mile		501.42
		Process License Fee on _____ Gallons		
		TOTAL BILLING		

I certify that the above material has been accepted and used; that the above service was performed in a good and workmanlike manner under the direction, supervision and control of the owner, operator or his agent, whose signature appears below.

Copeland Representative [signature]

Station Burrton

Well Owner, Operator or Agent

Remarks Plug out 12:00

NET 30 DAYS

COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. RJ

Date 12-20-17 District Burlington F. O. No.
Company Berexco
Well Name & No. Barnhart #1
Location Field
County Sumner State KS

Casing: Size 5½ Type & Wt. Set at ft.
Formation: Perf. to
Formation: Perf. to
Formation: Perf. to
Liner: Size Type & Wt. Top at ft. Bottom at ft.
Cemented: Yes/No. Perforated from ft. to ft.
Tubing: Size & Wt. Swung at ft.
Perforated from ft. to ft.

Open Hole Size T.D. ft. P.B. to ft.

Type Treatment:	Amt.	Type Fluid	Sand Size	Pounds of Sand
Bkdown	Bbl./Gal.			
	Bbl./Gal.			
	Bbl./Gal.			
	Bbl./Gal.			
Flush	Bbl./Gal.			

Treated from ft. to ft. No. ft.
from ft. to ft. No. ft.
from ft. to ft. No. ft.

Actual Volume of Oil/Water to Load Hole: Bbl./Gal.

Pump Trucks. No. Used: Std. 323 Sp. Twin
Auxiliary Equipment Bulk 322
Packer: Set at ft.
Auxiliary Tools
Plugging or Sealing Materials: Type 140 sacks 60-40-4% Gals. lb.

Company Representative Treater Greg Hl

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
:				Start Rigging up & running poly pipe in 5½
:				We have fluid coming up 5½ & 8⅝
:				State man gave us permission to pump cement down 5½
:				Pull Poly back out
:				Rig up to bull head cement.
:				Pump truck broke a hydraulic hose go after replacement
:				& fix hoses
11:30				Truck back together
:			0	Start Mixing going down hole Tank truck sucking fluid
:				out of cellar.
11:45			30 BBl	140 sacks 60-40-4% Poz good cement to surface
:		250	31 BBl	Shut in 8⅝ & pump extra 1 BBl Shut in w/ 250#
12:30				Washup Rack up Left loc.
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				