KOLAR Document ID: 1402359

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 34876
Name: Triple Crown Operating LLC
Address 1: 2201 S. UTICA PL STE 100
Address 2:
City: TULSA State: OK Zip: 74114 + 7099
Contact Person: Doyle Williams
Phone: (918) 518-5422
Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No
Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-135-25976-00-00
Spot Description:
NW - NE - SE - SE Sec. 29 Twp. 20 S. R. 22 ☐ East ☑ West
1080 Feet from ☐ North / ☑ South Line of Section
482 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Ness
Lease Name: KOERNER Well #: 1-29
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 12/11/2017
Plugging Completed: 12/11/2017

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

50 sacks at 1400'
50 sacks at 750'
50 sacs at 350'
20 sacks at 40'

Plugging Contractor License #: 5123 Name: Pickrell Drilling Company, Inc.
Address 1: 100 S MAIN STE 505 Address 2:
City: WICHITA State: KS Zip: 67202 + 3738
Phone: (316) 262-8420
Name of Party Responsible for Plugging Fees: Triple Crown Operating, LLC
State of County, , ss.
(Print Name) ☐ Employee of Operator or ☐ Operator on above-described well,
being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

Triple Crown Operating LLC.

Koerner #1-29

Mon. 12-11-17

Franks Oilfield Service on loc.

Rig up Gemini Wireline.

Set CIBP at 4313'. Spot 2 sacks of cement on plug with bailer.

Pull stretch in pipe. Free to 1820'.

Shot pipe off at 1819'.

Rig Gemini down.

Rig up Shanes casing.

Pulled pipe to 1400'.

Rigged up Quality Oilwell Cementing. Mixed 50 sacks and displaced.

Pulled pipe to 750', mixed 50 sacks and displaced.

Pulled pipe to 350', mixed 50 sacks.

Pulled pipe to 40', mixed 20 sacks and circulated cement.

Plugged with 170 sacks of 60/40 Poz. 4% gel.

Witnessed by Mike Miers with the KCC.

Rigged down Quality Oilwell Cementing and Franks Oilfield Service.

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 439

Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
11-5-17	29	20	22	Ness	Ks		9:00 AM

Location Bazine - West side DD Rd, 5 to 20 Rd, 40 to Z Rd, 1/4 S, W/S

Lease Koerner Well No. 1-29

Owner

Contractor Pickrell #10

Type Job Longstring

Hole Size 7 7/8" T.D. 4373'

Csg. 5 1/2" 17# Depth 4366.05'

Tbg. Size Depth

Tool Depth

Cement Left in Csg. 41.86' Shoe Joint 41.86'

Meas Line Displace 100 1/4 Bbls

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Triple Crown

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 220 Com 10% Salt 5% Gilsonite 500 gal mud Clear 48 - 20 Bbls KCL

Common 180 used 180 sk

Poz. Mix

Gel.

Calcium KCL 2 gal

Hulls

Salt 16

Flowseal

Kol-Seal 900 #

Mud CLR 48 500 gal

CFL-117 or CD110 CAF 38

Sand

Handling 220

Mileage

EQUIPMENT

Pumptrk 20 No. Cementer Helper David

Bulktrk 9 No. Driver Driver Doug

~~Bulktrk~~ P.U. No. Driver Driver Rick

JOB SERVICES & REMARKS

Remarks:

Rat Hole

Mouse Hole

Centralizers 2, 4, 6, 8, 11, 14, 18

Baskets 3, 19

D/V or Port Collar Pipe on bottom, break Circulation pump 500 gal mud Clear 48 20 Bbls KCL, plug Rathole w/ 30sx Cement 5 1/2" w/ 150 sx Cement. Shut down wash pump & lines. Displaced plug w/ 100 1/4 Bbls. Released & Held

Lift pressure 1000 #

Land plug to 1800 #

Used 150 sk Down 5 1/2"

FLOAT EQUIPMENT

~~Guide Shoe~~ Packer Shoe

Centralizer 7

Baskets 2 Caged w/clamps

~~AFU Inserts~~ Baker Lock

Float Shoe

Latch Down 1

Pumptrk Charge Prod String

Mileage 25

Tax

Discount

Total Charge

X Signature

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 434

Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
10-29-17	29	20	22	Ness	Ks		5:00 PM

Location Bazine West side DD Rd Sto 20 Rd 4W to

Lease Koerner Well No. 1-29

Owner Z Rd 1/4 S W/S

Contractor Pickrell #10

Type Job Surface

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 12 1/4" T.D. 1424'

Charge To Triple Crown Operation LLC

Csg. 8 5/8" Depth 1420.34'

Street

Tbg. Size Depth

City State

Tool Depth

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. 42.21' Shoe Joint 42.21'

Cement Amount Ordered 400 70/30 3+2 1/4# Flo-seal

Meas Line Displace 87 3/4 BLS

150 Com 3+2

EQUIPMENT

Pumptrk 5 No. Cementer Helper Brett

Rick

Bulktrk 21 No. Driver Driver David

Bulktrk 15 No. Driver Driver Jordan

Common 430

Poz. Mix 120

Gel. 11

Calcium 22

JOB SERVICES & REMARKS

Hulls

Remarks:

Salt

Rat Hole

Flowseal 100#

Mouse Hole

Kol-Seal

Centralizers 7, 9, 11, 13, 15, 17, 19, 21, 24

Mud CLR 48

Baskets 16, 25

CFL-117 or CD110 CAF 38

D/V or Port Collar

Sand

Handling 584

Mileage

Cement did Circulate

Shut in @ 700#

FLOAT EQUIPMENT

Guide Shoe 1

Centralizer 9

Baskets 2

AFU Inserts Rubber plug

Float Shoe Baffle plate

Latch Down

Thanks

Pumptrk Charge Long Surface

Mileage 25

Tax

Discount

X Signature

Total Charge