GLOBAL OIL FIELD SERVICES, LLC

3102

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
9-14-17	10	08S	18W				8:30 am

LEASE	WELL #.	LOCATION	COUNTY	STATE
Maddy Echols	1	10 mi. North of Plainville KS	Rooks	KS

OLD OR NEW (CIRCLE ONE) W 1 ½ N into

CONTRACTOR Sherrick Drilling Rig #1

TYPE OF JOB Surface

HOLE SIZE 12¼ T.D. 218.44

CASING SIZE 8 5/8 DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

OWNER Staab Oil Company

CEMENT

AMOUNT ORDERED 150 sks Com 3% cc 2% Gel

EQUIPMENT

PUMP TRUCK # 417 CEMENTER Cody

HELPER Jason

BULK TRUCK # 411 DRIVER Tom

BULK TRUCK # DRIVER

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:

~~Ran 5 jts of 8 5/8 casing +10' Lt Hooked up Circulated mud Hooked up to truck Pumped 150 sks cement circulated to surface displaced 12¼ bbls of H2O and shut in~~

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
		TOTAL	

CHARGE TO: Staab Oil Company

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

		@	
		TOTAL	

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME George Begler

SALES TAX (If Any)

GLOBAL OIL FIELD SERVICES, LLC

3106

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 4-22-17	18	8	16				4:30 AM
LEASE Molly Eckart	WELL #. 1		LOCATION Stockton KS 2W			COUNTY Rooks	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Shields
TYPE OF JOB Surf String
HOLE SIZE 12¼ T.D.
CASING SIZE 8 5/8 DEPTH 3390
TUBING SIZE 5½ DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 37.01
PERFS
DISPLACEMENT 81 3/4

OWNER

CEMENT
AMOUNT ORDERED
200 sk Com 10% Salt 2% Gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK CEMENTER Bill Cole
417 HELPER Jason
BULK TRUCK
DRIVER Tom
BULK TRUCK
DRIVER Chris

REMARKS:

Pipe on @ 3387 Insert @ 3390
Cement w/ 1hr
Follow w/ 200 sk Com 10% Salt
2% Gel
Bump plug w/ 3 bbl of water
Lift pressure 1200 psi
Float held
Cement did circ.

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: SIAND Oil Co. 4 General Rd.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

10 Turbo's cent @
3 Bmkets @
Float Shoe @
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SALES TAX (If Any)