OIL WELL CEMENTING&REDI-MIX

P.O BOX271435
OKLAHOMA CITY, OK 73137

P.O. NO.
DATE 12/21/2017

REATA PETROLEUM LLC P O BOX 111 INDEPENDENCE , KS 67301918- 440- 8878
NAME OF COMPANY MAILING ADDRESS

WELL OWNER MAILING ADDRESS

NAME OF CONTRACTOR MAILING ADDRESS

TERMS: Accounts Due and Payable Upon Receipt. 1.5% (18% per yr) Finance charge Added to Accounts 30 Days Past Due.
This cementing equipment and service men are to be under the control and supervision of the well owner or his representative and as a part of the consideration therof, it is expressly stated the OILWELL CEMENTERS,INC shall not be liable or responsible for any loss or damage to this well

Well owner or his Representative

FARM G & M LEWMAN TRUST WELL NO. BZ-12
COUNTY MONTGOMERY SEC 12 TWN 33 RGE 13
KIND OF JOB LS
SIZE OF PIPE 4 1/2 SIZE OF HOLE 6 3/4
DEPTH OF WELL 1651 DEPTH OF WELL CEMENTED 1646 DEPTH PLUG STOPPED 1646
KIND OF CEMENT THIXSET
ASH MIX
AMOUNT 190 SKS
aaaaaaaaaaaaaaaaaaa MAXIMUM MINIMUM
TIME OUT ON LOC
JOB STARTED COMPLETE
TYPE FLOATING EQUIPMENT

PRICE REF.NO.				
1		@	$1,100.00	$1,100.00
1646	FEET	@	$0.25	$411.50
260	TRUCK MILES	@	$4.00	$1,040.00
130	PICKUP MILES	@	$2.00	$260.00
	CONN.OVER 6 FT.	@	$650.00	$0.00
	EXTRA HRS ON LOC.	@	$250.00	$0.00
1	PLUG CONTAINER	@	$250.00	$250.00
		@		$0.00
		@		$0.00
		@		$0.00
		@		$0.00
		@		$0.00
		@		$0.00
		@		$0.00
PUMP TRUCK CHARGES				$3,061.50
			PUMP TRUCK	

TRUCK NO.	244			BULK CEMENT
CEMENT	190	SACKS	@ $15.50	$2,945.00
ASH MIX		SACKS	@ $12.00	$0.00
% GEL		SACKS	@	$0.00
	CACL		@ $0.60	$0.00
	FLO-CELE		@ $2.50	$0.00
10	gel		@ $20.00	$200.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
			@	$0.00
MATERIAL COST				$3,145.00
OKLA. SALE TAX			4.50%	$141.53
COUNTY SALE TAX				$0.00
DUMPING CHARGE		190	$4.00	$760.00
TOTAL MATERIALS				$4,046.53
PUMP TRUCK				$3,061.50
Sub Total				$7,108.03
Discount	35%			$2,487.81
TOTAL				$4,620.22

TRUCK NO. 224
CEMENTER PATRICK BOLES HELPER: BRENT L. , TERRY G.
REMARKS: PUMP 5 BBL WATER CIRC HOLE WITH 30 BBL GEL PUMP 10 BBL WATER MIX 190 SKS THIXSET CEMENT , FLUSH PUMP AND LINES
DROP PLUG DISP 26 BBL WATER @ 600 PSI LAND PLUG TO 1500 PSI CHECK FLOAT . HELD . HAD GOOD RETURNS CIRC CEMENT
THANK YOU PAID CHK # 1103

INVOICE NO. 40147