CST

Oil and Gas Corporation

Cement, Acid, or Tools
Service Ticket
Ticket #
Date: 5-7-2018

CHARGE TO:

ADDRESS: 1690 155TH ST

CITY: FORT SCOTT STATE: ZIP: 66701

LEASE & WELL NO: WUNDERLY 14-36A-4-UB

CONTRACTOR Running Foxes

KIND OF JOB: CEMENT FILL UP - PLUG JOB

SEC. 36 TWP. 24 RNG. 23 EAST

API# 15-011-24098-00-00

Quantity	Material Used	Serv. Charge	
15	PORTLAND CEMENT		
5	FRESH WATER		
	2 7/8 RUBBER LANDING PLUG		
1	CEMENT PUMP TRUCK		
1	80-VAC		
1	BULK TRUCK		
	PULLING UNIT		
1	CREW TRUCK & PIPE TRAILER		
1.5	OTHER: Back hoe		
	PUMP CHARGE		
	BULK CHARGE		
1	BULK TRK. MILES		
1	PUMP TRK MILES		
1	WATER TRK HRS	SALES TAX	
	2,000# VALVE	TOTAL	

T.D.	399'	CSG SET AT	396'	VOLUME	
SIZE HOLE	8.625"	Open Hole		VOLUME	
MAX PRESS.		PIPE SIZE	2.875"		
PLUG DEPTH		PKER DEPTH			
		Cement Wt.			

REMARKS: MIRU. TIH W/ 2 3/8" TUBING TO WELL TD. TOH W/1 JOINT OF 2 3/8" TUBING. LATCH ONTO TUBING W/CEMENT PUMP AND PUMP CEMENT TO SURFACE. TOH W/15 JOINTS. LATCH ONTO TUBING AND BRING CEMENT TO SURFACE. TOH W/14 JOINTS. LATCH ONTO TUBING AND PUMP CEMENT TO SURFACE. TOH W/LAST JOINT OF TUBING. TOP WELL OFF W/CEMENT. CLEAN EQUIPMENT. RDMO.

EQUIPMENT USED

NAME:		UNIT NO.#	NAME:	UNIT #
	Pump Truck		Cal	
	Pulling Unit			
	Bulk Truck		Harvey	

Tunesco Rep Signature

Owners Rep Signature