Driller's Log

Lease: Frendline A	Well # 4-H	Date: 4-15-18	Cement: 6 sacks	Pipe: Surface
FT	Formation	Total	Remarks	
20ft	12" brt		set 20ft 8 5/8 with 6 sacks Portland cement	
			ran 3/4 pipe on outside of casing 20ft filled	
			To surface with 6 sack Portland cement	