Dale Jackson Production Co.
Box 266, Mound City, Ks 66056

Cell # 620-363-2683

Office # 913-795-2991

Surface: 20' of 6"	Cemented: 5 Sacks	Hole Size: 8 ¾"
Longstring: 287' of 2 7/8" 8 round pipe	Cemented: 50 sacks	Hole Size: 5 5/8"

SN: 225'	Packer:
Plugged:	Bottom Plug:

TD: 301'

Well Log

Lease:	North Baker
Owner:	Bobcat Oil Field Services
OPR #:	3895
Contractor:	DALE JACKSON PRODUCTION CO.
OPR #:	4339

Well #: J-4A
Location: SE, NW ,NE ,SW ,S5-T20-R23E
County: Linn
FSL: 2009
FEL: 3388
API#: 15-107-25282-00-00
Started: 6-25-18
Completed: 6-26-18

TKN	BTM Depth	Formation	TKN	BTM Depth	Formation
4	4	Top Soil and Loose Rock			
7	11	Lime			
3	14	Shale			
2	16	Black Shale			
2	18	Lime			
3	21	Shale (Limey)			
8	29	Lime			
1	30	Black Shale			
60	90	Shale			
20	110	Sand Shale			
76	186	Shale			
1	187	Black Shale			
3	190	Shale			
4	194	Lime			
24	218	Shale (flow) (water, Oil &some gas)			
9	227	Lime (strong oder)			
1	228	Shale			
1	229	Oil Sand shaley (Poor bleed)			
4	233	Oil Sand some shale (fair bleed)			
3	236	Oil Sand (good bleed)			
2	238	Oil Sand, Shaley (good bleed)			
3	241	Oil Sand (good bleed)			
7	248	Oil Sand (some water)(good bleed)			
3	251	Oil sand (very shaley)(fair bleed)			
3	254	Sandy, Shale,(old sand strks)			
6	260	Oil Sand (some shale)(good bleed)(coal strks)			
1	261	Shale (Oil sand strks)			
15	276	Shale			
2	278	Coal			
6	284	Shale			
2	286	Oil Sand (poor bleed)			
10	296	Lime			
TD	301	Shale			
					SET SURFACE – 2:00 PM – 6/25/18
					CALLED IN 11:20 PM – TALKED TO BROOKE
					LONGSTRING – 287' of 2 7/8" 8' ROUND PIPE
					SET TIME 12:30 PM – 6/26/18
					CALLED IN 11:15 AM - TALKED TO BROOKE