GLOBAL OIL FIELD SERVICES, LLC

3153 X

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE 8-15-18	SEC 22	TWP. 2	RANGE 34 W	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 3:45 pm
LEASE Focke	WELL #. 1		LOCATION 5 North of Arnold KS 1/2 W			COUNTY Rawlins	STATE KS
OLD OR NEW (CIRCLE ONE)			W to Q 4 1/2 S into				

CONTRACTOR White Knight Drilling Rig #1 OWNER Castle Resources

TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D.
CASING SIZE 8 5/8 DEPTH 291'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 23'
PERFS
DISPLACEMENT

CEMENT
AMOUNT ORDERED 225 sx 60/40 Poz 3% CC 2% gel

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Cody
HELPER Brad
BULK TRUCK # 9379 DRIVER Kris
BULK TRUCK # DRIVER

COMMON	@	
POZMIX	@	
GEL	@	
CHLORIDE	@	
ASC	@	
HANDLING	@	
MILEAGE		
	TOTAL	

REMARKS:
Ran 7 jt of 8 5/8 casing + Lit Hooked to Rig
Broke circulation Hooked to pump truck pumped
225 sx of Cement + displaced 17 bbl of H2O
+ shut in.

Cement did circulate to surface
Plug Down @ 3:45 P.M.
8-15-18

SERVICE

DEPTH OF JOB		
PUMP TRUCK CHARGE		
EXTRA FOOTAGE	@	
MILEAGE	@	
MANIFOLD	@	
	TOTAL	

CHARGE TO: Castle Resources
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

	@	
	TOTAL	

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Terry Austin
SIGNATURE Terry Austin

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

GLOBAL OIL FIELD SERVICES, LLC

3151X

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
8-22-18	22	2s	34w				2:30 am

LEASE	WELL #.	LOCATION	COUNTY	STATE
Focke	1	4 North of A+Wood KS to 4½ 1/2 west 5 1 west into	Rawlins	KS

OLD OR NEW (CIRCLE ONE)

CONTRACTOR White Knight Drilling Rig #1
TYPE OF JOB Rotary Plug
HOLE SIZE 7⅞ T.D. 4700'
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER Castle Res

CEMENT
AMOUNT ORDERED 240 sx 60/40 Poz 4% Gel 1/4# Flowseal per

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Cody HELPER Jason
BULK TRUCK # 379 DRIVER Tom
BULK TRUCK # DRIVER

REMARKS:

2950' 50sx
2300' 100sx
350' 50sx
40' 10sx wiper plug
Rathole 30sx

CHARGE TO: Castle Resources
STREET
CITY STATE ZIP

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

PLUG & FLOAT EQUIPMENT

@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS