GLOBAL OIL FIELD SERVICES, LLC

0013247

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: RUSSELL, KS

DATE 9-29-18	SEC. 16	TWP. 17	RANGE 42	CALLED OUT 9AM	ON LOCATION 3PM	JOB START 3:30 PM	JOB FINISH 5:30 PM
LEASE HAUGEN UNIT	WELL #. 1-16		LOCATION TRIBUNE, KS - 8N 14W 5N			COUNTY GREELEY	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR DUK DRILLING RIG #1

OWNER

TYPE OF JOB DRY HOLE PLUG

HOLE SIZE 7 7/8" T.D. 5303'

CASING SIZE 8 5/8" DEPTH 437'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

CEMENT
AMOUNT ORDERED 300 SX 60/40 POZ 4% GEL 1/4# FLO

EQUIPMENT

PUMP TRUCK # 417 CEMENTER BRAD
HELPER JASON

BULK TRUCK # 491 DRIVER KRIS

BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

1st 2700' 50 SX
2ND 1800' 80 SX
3RD 900' 50 SX
4th 450' 50 SX
5th 60' 20 SX

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

CHARGE TO: MULL
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

DRY HOLE PLUG @
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Mike Godfrey

SIGNATURE Mike Godfrey

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS