GLOBAL CEMENTING, L.L.C.

2650

MAIL TO 1958 E. Highway 40
Russell, KS 67665

SERVICE POINT Russell

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
6-4-16	15	13s	17w				4:30 PM.

LEASE	WELL #	LOCATION	COUNTY	STATE
LJ Drilling	#1	Victoria KS. 2N of I-70 2½ West ½ N-E into "Terry"	Ellis	Kansas

OLD OR (NEW) (CIRCLE ONE)

CONTRACTOR White Knight Dalg. Rig #1
TYPE OF JOB Cement Surface
HOLE SIZE 12¼ T.D. 220
CASING SIZE 8 5/8 New 23# csg DEPTH 218
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15'
PERFS
DISPLACEMENT 1 BBL

OWNER

EQUIPMENT

PUMP TRUCK # P-2 CEMENTER Glenn G.
HELPER Cody H.
BULK TRUCK # B-5 DRIVER Jason M.
BULK TRUCK # DRIVER

CEMENT
AMOUNT ORDERED 150 sx Com. 3% cc 2% Gel

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:

Set 8 5/8 Csg. @ 218
Recieved Circulation
Cement w/ 150 sx Com 3 & 2 %.
Displace 1 BBL H2O
Had # Lift Pressure
Shut in @ #.
Cement Did Circulate Thanks

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
		@	
		@	
		TOTAL	

CHARGE TO: Castle Resources Inc.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

		@	
		@	
		@	
		@	
		@	
		TOTAL	

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Terry Austin

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

GLOBAL CEMENTING, L.L.C.

2653

REMIT TO 1958 E. Highway 40
Russell, KS 67665

SERVICE POINT: Russell

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
6-10-16	15	13s	17w			6-11-16	2:00 AM

LEASE LJ DRILLING	WELL # #1	LOCATION Victoria I-70 EXIT	COUNTY Ellis	STATE Kansas
OLD OR (NEW) (CIRCLE ONE)		3N 2½W ½N INTO		

CONTRACTOR White Knight Drlg. # Terry
TYPE OF JOB Production Staing (Circ. Cement)
HOLE SIZE 7 7/8 T.D. 4000'
CASING SIZE 5½ used DEPTH 3618
TUBING SIZE 15.50 # csg. DEPTH
DRILL PIPE DEPTH
TOOL Latch Down Plug @ DEPTH 3590
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 28.44
CEMENT LEFT IN CSG 28.44
PERFS
DISPLACEMENT 85½ BBL
EQUIPMENT

PUMP TRUCK CEMENTER Glenn G.
P-2 HELPER Cody H.
BULK TRUCK
B-5 DRIVER Jason M
BULK TRUCK
DRIVER

30sx @ RatHole

REMARKS:
Ran 113 JT's of used 15.50 # csg. Set @ 3590 Recieved Circulation Drop Packer-Shoe Ball & open @ 1500#. Circulate For 1 HR. Cement Clear-Line, Displace LATCH DOWN Plug, & LAND @ 1500# Release Pressure, & Plug-(HELD). Cement DID Circulate To Surface. THANKS

CHARGE TO: Castle Resources Inc.
STREET
CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Terry Austin

CEMENT
AMOUNT ORDERED 150sx Com. 10% SALT 2% gel
250 sx Multi-Density

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
HANDLING		@	
MILEAGE			
		TOTAL	

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
		@	
		@	
		TOTAL	

5½ csg
PLUG & FLOAT EQUIPMENT

1-Packer Shoe			
1-LATCH DOWN ASSY		@	
3-BASKETS		@	
5-CENTRALIZERS		@	
		@	
		@	
		TOTAL	

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS