GLOBAL CEMENTING, L.L.C.

1360

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 6-14-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START 12:30am	JOB FINISH 1:30am
LEASE Coulburn	WELL #. 6-3		LOCATION			COUNTY Sheridan	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR American Eagle
TYPE OF JOB Long String Pipe Job
HOLE SIZE 7 7/8 T.D.
CASING SIZE 5 1/2 DEPTH 4278
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 1500psi MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 40.17
PERFS
DISPLACEMENT 100.3 bbl

OWNER

CEMENT
AMOUNT ORDERED 200sx com 10% salt 2% gel 2% plaster

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Heath
HELPER Brad
BULK TRUCK # B1 DRIVER Eric
BULK TRUCK # B4 DRIVER Peyton

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

Ran 102 Jts of 5 1/2 casing - hook up
est circ for 1 hr - m/ 200sx com 10% salt
2% gel 2% plaster - shut down wash pump
and lines clean - release plug and disp
101 bbl of H2O - lifting pressure @ 750psi
plug landed @ 1500 psi released and
float held - dropped dart and opened
@ 900psi - hook up and circulate mud
for 3 hrs -

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 24x2 @
MANIFOLD @
TOTAL

CHARGE TO: Culbreath
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

1 - AFU Shoe
2 - Cent @
3 - baskets - weatherford @
DV Tool @
CD 2 Plug assembly @
1000 gal mud flush @
20 bbl KCL
39 Scratches
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side. Thank You..

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS