GLOBAL OIL FIELD SERVICES, LLC 0013248

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE 10-29-18	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 12:15am
LEASE Phillips	WELL #. 1-20		LOCATION 9 south of Jct more to CRD			COUNTY Hodgeman	STATE KS
OLD OR NEW (CIRCLE ONE)			1 East N into				

CONTRACTOR WW Drilling Rig #4

OWNER Mull Drilling

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D. 218'

CASING SIZE 8 5/8 DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 25'

PERFS

DISPLACEMENT

CEMENT
AMOUNT ORDERED 150 SX Com 3% CC 2% Gel

EQUIPMENT

PUMP TRUCK CEMENTER Cody
409 HELPER Brad

BULK TRUCK
473 DRIVER Tom

BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

Ran 5 jts of 8 5/8 Casing. Left Hooked to Rig Broke Circulation Hooked to Pump truck pumped 150 SX of Cement + displaced 12 1/4 bbls of H2O + Shut In.

Cement D.D Circulated to Surface

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

CHARGE TO: Mull Drilling
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS