COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 4/15/2019 District GB F.O. No. 46822

Company GLOBE OPERATING

Well Name & No. SEIPES B-1

Location _____ Field _____

County STAFFORD State KS

Casing: Size 5 1/2 Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: Yes Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. 2 3/8 Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.B. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
Flush		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 320 Sp. _____ Twin _____

Auxiliary Equipment 360-308T

Personnel CLARENCE GREG

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

_____ Gals. _____ lb.

Company Representative MIKE KELSO Treater GREG CURTIS

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
9:00				ON LOCATION
				PUMP 50 SKS @ 690'
				COME UP TO 300' PUMP 50 SKS CIRCULATED OUT OF THE 5 1/2, SHUT IN
				5 1/2. PUMP 30 SKS BLEW OUT RUBBER. PULL TUBING. TIE ON TO 5 1/2
				PUMP 90 SKS. PRESSURED UP TO 600#. SHUT IN 5 1/2 & TIE ON TO 8 5/8
				PUMP 10 SKS. PRESSURED UP TO 300#. TOP OFF WITH 5 SKS.
12:15				JOB COMPLETE
				THANK YOU!!!