GLOBAL OIL FIELD SERVICES, LLC

0013409

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
4-16-19	31	12S	26W				2:30 am

LEASE	WELL #.	LOCATION	COUNTY	STATE
Wylie	1-31	South of Quinter KS + RAT ½ west + Southinto	Gove	KS

OLD OR NEW (CIRCLE ONE)

CONTRACTOR Southwind Drilling Rig #8

OWNER Brito Oil CO.

TYPE OF JOB Rotary Plug

HOLE SIZE 7⅞ T.D.

CASING SIZE DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

CEMENT
AMOUNT ORDERED 255 sks 60/40 Poz 4% Gel #½ Flow Seal

EQUIPMENT

PUMP TRUCK # 417 CEMENTER Cody
HELPER Jason

BULK TRUCK # 411 DRIVER Tom

BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
@
@
@
@
@
@
@
@
HANDLING @
MILEAGE
TOTAL

REMARKS:

@ 2200' 50sks
1250' 100sks
275' 50sks
40' 10sks wiperplug
Rat 30sks Mouse 15sks

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Brito Oil CO.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Doug Roberts

SIGNATURE Douglas W Roberts

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 4/9/2019 District GB F.O. No. 46820

Company BRITO OIL COMPANY

Well Name & No. WYLIE 1-31

Location _____ Field _____

County GOVE State KS

Casing: Size 8 5/8 Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: Yes Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. _____ Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.B. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 365 Sp. _____ Twin _____

Auxiliary Equipment 367-301T

Personnel CLARENCE GREG

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

_____ Gals. _____ lb.

Company Representative RAUL BRITO Treater GREG CURTIS

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
11:30				ON LOCATION
				RUN 214' OF 8 5/8
				PUMP 200 SKS 60/40 2% GEL 3% CC
				DISPLACE WITH 13 BBLS OF FRESH WATER
				CEMENT CIRCULATED TO SURFACE
1:30				JOB COMPLETE
				THANK YOU!!!