GLOBAL OIL FIELD SERVICES, LLC

13766

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 7-11-19	19	1	31W				2:00 PM
LEASE Solko	WELL # 1		LOCATION 1½ west of Herndon KS 2N ½W			COUNTY Rawlins	STATE KS
OLD OR NEW (CIRCLE ONE)			Nato				

CONTRACTOR Flex Drilling
TYPE OF JOB Rotary Plug
HOLE SIZE 7⅞ T.D. 4130'
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER Meridian Energy

CEMENT
AMOUNT ORDERED 255sks 60/40 Poz 4% Gel ¼# per FlowSeal

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
@
@
@
@
@
@
@
@
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Cody
HELPER cody
BULK TRUCK # 461 DRIVER Tanner + Eddie
BULK TRUCK # DRIVER

REMARKS:

2670' 50sks
1940' 100sks
300' 50sks
40' 10sks Wiper Plug
Rat 30sks Mouse 15sks

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Meridian Energy
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Cliff Maxfield

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS