810 E 7TH
PO Box 92
EUREKA, KS 67045
(620) 583-5561

ELITE CEMENTING & ACID SERVICE, LLC

Cement or Acid Field Report
Ticket No. **3791**
Foreman [illegible]
Camp Eureka

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
2-16-18	1003	Baker #43	13	26 S	14 E	Woodson	KS

Customer	Safety Meeting	Unit #	Driver	Unit #	Driver
Colt Energy Inc	Rm Alan AB	104	Alan		
Mailing Address		113	AB		
P.O. Box 388					
City / State / Zip Code					
Iola KS 66749					

Job Type Long string
Casing Depth 1474.75
Casing Size & Wt. 4½
Displacement
Hole Depth 1473
Hole Size 5 3/4
Cement Left in Casing
Displacement PSI 1100
Slurry Vol. 5 bbl
Slurry Wt. 13.8
Water Gal/SK 9
Bump Plug to 1400#
Tubing
Drill Pipe
Other
BPM 4

Remarks: Safety Meeting. Rig to 4½ casing. Rig had lost circulation & did not have Air out of hole. Rig to 4½ casing. Hook to Bbl water, mix & pump 6 SK Gel to Hull's. Flush w/ 10 Bbl water to get circulation. Switch to cement. Pump 35 Bbl Total Mix 170 SK Thick Set cement w/ 2# Phenoseal per SK @ 13.8# per Gal. 5.93 Bbl Slurry. Wash out Pump & Lines. Release 4½ Top Rubber Plug. Displace w/ 23½ Bbl water. Bump Plug to 1400# with 7 Bbl Gal out of 20 Bbl Gal Barrels. Had 10 Bbl Gal lost Circulation. Had 6 Bbl Cement returns to Surface. Final Pump Pressure 1100#. Bump Plug to 1400#. Shut Float. Float Held. Annulus Full of Cement. Notes: Had 5 Bbl Distance of Lime From 1004-1350 well was trying to Break off on Annulus. Lots of Formation Cuttings. Low Flow Pitch. Job Complete. Tear down. Thank You Russell McCoy

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C-101	1	Pump Charge		
C-107	35	Mileage		
C-201	170	SK's Thick Set cement		
C-308	340#	+ 2# Phenoseal		
C-206	300#	gal Flush		
C-214	40#	Hulls		
C-108A	9.35	Ton Mileage Bulk Truck		
C-403	1	4½ Top Rubber Plug		
			Sales Tax	
			Total	

Authorization [illegible] Title [illegible]

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any [illegible]