GLOBAL OIL FIELD SERVICES, LLC

19783

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 8-12-19	17	12S	15W				5:15 pm
LEASE Pelton	WELL #. 1		LOCATION 3 Mile West 1/2 East RD 1W			COUNTY Russell	STATE KS
OLD OR NEW (CIRCLE ONE)			1/2 South				

CONTRACTOR South Wind Drilling #1
TYPE OF JOB Pipe Job
HOLE SIZE
CASING SIZE 5½
TUBING SIZE
DRILL PIPE
TOOL
PRES. MAX
MEAS. LINE
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT 79.4 bbls

T.D. 3345'
DEPTH 3346.30
DEPTH
DEPTH
DEPTH
MINIMUM
SHOE JOINT 22.09'

OWNER Fossil Energy

CEMENT
AMOUNT ORDERED 190 sks CC 10% Salt 2% Gel 5# Gilsonite

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Cody
HELPER Tom
BULK TRUCK # 411 DRIVER Jason
BULK TRUCK # DRIVER

REMARKS:

@ Ran 79 jts of 5½ casing in the hole. Hook up Head. Broke Circulation & Pumped 12 bbl Mud Flush + 20 bbl KCL + Pumped 20 sks in Rat hole 15 sks in Mouse hole + 14 sks down casing. Released Plug + displaced 79 bbls. Bumped Plug with 1200 PST

CHARGE TO: Fossil Energy
STREET
CITY STATE ZIP

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

PLUG & FLOAT EQUIPMENT

24 centralizers 5½ 10 centralizers 5½
500 gal Mud Flush @
KCL @
5½ Latch down + Plug @
5½ Port Collar @
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS