GLOBAL OIL FIELD SERVICES, LLC

13776

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE 7-23-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 7:45PM
LEASE Moore	WELL #. 22-3		LOCATION 9 [illegible]			COUNTY Logan	STATE KS
OLD OR NEW (CIRCLE ONE)			1/2 N [illegible]				

CONTRACTOR Southwind Drilling Rig 8
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 225
CASING SIZE 8⅝ DEPTH 224'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 25'
PERFS
DISPLACEMENT

OWNER Richland Oil

CEMENT
AMOUNT ORDERED 150 sx @ 2% cc 3% cc 2% Gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK CEMENTER Cody
409 HELPER Matt
BULK TRUCK
379 DRIVER Eddie
BULK TRUCK
DRIVER

REMARKS:

Ran 5 jts of 8⅝ casing Hooked to Rig 2 Bbl Circulation Mixed 150 sx cement + displaced 12 3/4 bbls ok 420 + Shut In.

Cement Did Circulate to Surface

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Richland Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Doug Roberts
SIGNATURE Doug W Roberts

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS