KOLAR Document ID: 1588628

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 35663 Name: Petrodome Operating, LLC

Address 1: 15915 KATY FREEWAY SUITE 450

Address 2:

City: HOUSTON State: TX Zip: 77094 + 1717

Contact Person: Jackie Windisch Phone: (903) 808-3492

API No.: 15-059-25704-00-00 Permit No.: E31038.5

SE - NW - NE - NE Sec. 19 Twp. 16 S. R. 21 ☑ East ☐ West

4785 Feet from ☐ North / ☑ South Line of Section

825 Feet from ☑ East / ☐ West Line of Section

Lease: BROWN Well No.: AI-6

County: Franklin

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 500 psi Maximum Injection Rate: 100 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	7	NA	2.875	NA	NA
Set at:		20		722		
Sacks of Cement:		3		96		
Cement Top:		0		0		
Cement Bottom:		20		722		

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 738 (691) feet depth

Zone of Injection Formation: SQUIRREL SAND Top Feet: 652 Bottom Feet: 667 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☐ NAD83 ☐ WGS84 Lat: Long: Date Acquired:

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	460	450	450			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 09/02/2021 Using: Midwest Surveys, Inc. Company's Equipment

The zone tested for this well is between 0 feet and 652 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 09/01/2026

State Agent: Keith Carswell Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

Full of fluid with 170# of pressure 652 x .43 = 280 + 170

All info came off permit.