GLOBAL OIL FIELD SERVICES, LLC

13823

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell / KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 9-19-19	26	13S	19W				1:30 am
LEASE Matlock	WELL #. 2		LOCATION 3 miles west on Old Hoffman ½ south			COUNTY Ellis	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Southwind Drilling Rig #1
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D.
CASING SIZE 8⅝ DEPTH 225'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 25'
PERFS
DISPLACEMENT

OWNER TDI
CEMENT
AMOUNT ORDERED 150 sks 60/40 3% CC 2% Gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @

EQUIPMENT

PUMP TRUCK CEMENTER Cody
417 HELPER Jason
BULK TRUCK
392 DRIVER Tom
BULK TRUCK
DRIVER

HANDLING @
MILEAGE
TOTAL

REMARKS:

Ran 6 jts of 8⅝ casing + Lit Hooked to Rig
+ Broke Circulation Hooked to Truck + Pumped
150 sks of cement + displaced 12 bbls
of H2O + Shut in.

Cement did circulate to Surface

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: TDI
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Cecil E. Farmer
SIGNATURE Cecil E. Farmer

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

DTCH
225

GLOBAL OIL FIELD SERVICES, LLC

13829

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 9-25-19	26	13	19W				4:30 PM
LEASE Maxfield	WELL # 2		LOCATION 3 W Hays on old 40			COUNTY Ellis	STATE KS
OLD OR NEW (CIRCLE ONE)			W into				

CONTRACTOR Southwind Drilling Rig #1
TYPE OF JOB Rotary Plug
HOLE SIZE 7 7/8 T.D. 3900
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER TDI

CEMENT
AMOUNT ORDERED 305 sks 60/40 Poz 6% Gel
4% Gel 1/4# Flo Seal

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
@
@
@
@
@
@
@
@
@
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK CEMENTER Cody
409 HELPER Tom
BULK TRUCK
451 DRIVER Mark
BULK TRUCK
DRIVER

REMARKS:

3820' 50sks
1455' 50sks
760' 100sks
275' 50sks
40' 10sks wiper plug
RH 30sks MH 15sks

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: TDI
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Beck E. Farmer
SIGNATURE Beck E. Farmer

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS