Confidentiality Requested:
☐ Yes ☑ No

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
January 2018
Form must be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 35117
Name: Poverty Knob Production, LLC
Address 1: 39395 W 351ST ST.
Address 2:
City: OSAWATOMIE State: KS Zip: 66064 + 4214
Contact Person: m kitchen
Phone: (913) 731-8367
CONTRACTOR: License # 34223
Name: Utah Oil LLC
Wellsite Geologist: n/a
Purchaser:

Designate Type of Completion:
☑ New Well ☐ Re-Entry ☐ Workover
☑ Oil ☐ WSW ☐ SWD
☐ Gas ☐ DH ☐ EOR
☐ OG ☐ GSW
☐ CM *(Coal Bed Methane)*
☐ Cathodic ☐ Other *(Core, Expl., etc.)*:

If Workover/Re-entry: Old Well Info as follows:
Operator:
Well Name:
Original Comp. Date: Original Total Depth:
☐ Deepening ☐ Re-perf. ☐ Conv. to EOR ☐ Conv. to SWD
☐ Plug Back ☐ Liner ☐ Conv. to GSW ☐ Conv. to Producer

☐ Commingled Permit #:
☐ Dual Completion Permit #:
☐ SWD Permit #:
☐ EOR Permit #:
☐ GSW Permit #:

10/22/2021	10/26/2021	10/26/2021
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No.: 15-121-31649-00-00
Spot Description:
SE - NE - NW - NW Sec. 7 Twp. 18 S. R. 22 ☑ East ☐ West
4766 Feet from ☐ North / ☑ South Line of Section
4216 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
GPS Location: Lat: *(e.g. xx.xxxxx)*, Long: *(e.g. -xxx.xxxxx)*
Datum: ☐ NAD27 ☐ NAD83 ☐ WGS84
County: Miami
Lease Name: KITCHEN Well #: 15
Field Name:
Producing Formation: squirrel
Elevation: Ground: 983 Kelly Bushing: 988
Total Vertical Depth: 630 Plug Back Total Depth: 620
Amount of Surface Pipe Set and Cemented at: 22 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☑ No
If yes, show depth set: Feet
If Alternate II completion, cement circulated from: 0
feet depth to: 620 w/ 63 sx cmt.

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content: 1500 ppm Fluid volume: 80 bbls
Dewatering method used: Evaporated
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name: License #:
Quarter Sec. Twp. S. R. ☐ East ☐ West
County: Permit #:

AFFIDAVIT
I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY
☐ **Confidentiality Requested**
Date:
☐ **Confidential Release Date:**
☐ **Wireline Log Received** ☐ **Drill Stem Tests Received**
☐ **Geologist Report / Mud Logs Received**
☐ **UIC Distribution**
ALT ☐ **I** ☑ **II** ☐ **III** **Approved by:** Deanna Garrison **Date:** 02/07/2022

Page Two

Operator Name: Poverty Knob Production, LLC Lease Name: KITCHEN Well #: 15

Sec. 7 Twp. 18 S. R. 22 ☑ East ☐ West County: Miami

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.

Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken ☐ Yes ☑ No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☑ Yes ☐ No

Cores Taken ☐ Yes ☑ No

Electric Log Run ☐ Yes ☑ No

Geologist Report / Mud Logs ☐ Yes ☑ No

List All E. Logs Run:

☐ Log Formation (Top), Depth and Datum ☐ Sample

Name	Top	Datum
squirrel	565	312

CASING RECORD ☑ New ☐ Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	9	7	10	22	portland	5	n/a
Production	5.625	2.875	8	620	owc	63	n/a

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
____ Perforate ____ Protect Casing ____ Plug Back TD ____ Plug Off Zone	-			
	-			

1. Did you perform a hydraulic fracturing treatment on this well? ☐ Yes ☑ No *(If No, skip questions 2 and 3)*
2. Does the volume of the total base fluid of the hydraulic fracturing treatment exceed 350,000 gallons? ☐ Yes ☐ No *(If No, skip question 3)*
3. Was the hydraulic fracturing treatment information submitted to the chemical disclosure registry? ☐ Yes ☐ No *(If No, fill out Page Three of the ACO-1)*

Date of first Production/Injection or Resumed Production/ Injection:

Producing Method: ☐ Flowing ☐ Pumping ☐ Gas Lift ☐ Other *(Explain)* _____

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

DISPOSITION OF GAS:
☐ Vented ☐ Sold ☐ Used on Lease
(If vented, Submit ACO-18.)

METHOD OF COMPLETION:
☐ Open Hole ☐ Perf. ☐ Dually Comp. *(Submit ACO-5)* ☐ Commingled *(Submit ACO-4)*

PRODUCTION INTERVAL:

Top	Bottom

Shots Per Foot	Perforation Top	Perforation Bottom	Bridge Plug Type	Bridge Plug Set At	Acid, Fracture, Shot, Cementing Squeeze Record *(Amount and Kind of Material Used)*

TUBING RECORD: Size: Set At: Packer At:

Mail to: KCC - Conservation Division, 266 N. Main, Suite 220, Wichita, Kansas 67202

Form	ACO1 - Well Completion
Operator	Poverty Knob Production, LLC
Well Name	KITCHEN 15
Doc ID	1616387

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	9	7	10	22	portland	5	n/a
Production	5.625	2.875	8	620	owc	63	n/a

CEMENT TREATMENT REPORT

Customer:	Poverty Knob Production	Well:	Kitchen 15	Ticket:	EP3103
City, State:	Osawotomie, KS	County:	MI, KS	Date:	10/26/2021
Field Rep:		S-T-R:	7-18-22	Service:	longstring

Downhole Information	
Hole Size:	5 5/8 in
Hole Depth:	630 ft
Casing Size:	2 7/8 in
Casing Depth:	620 ft
Tubing / Liner:	in
Depth:	ft
Tool / Packer:	
Tool Depth:	ft
Displacement:	3.59 bbls

Calculated Slurry - Lead	
Blend:	Thixo 1# PS
Weight:	13.70 ppg
Water / Sx:	9.19 gal / sx
Yield:	1.85 ft^3 / sx
Annular Bbls / Ft.:	bbs / ft.
Depth:	ft
Annular Volume:	0.0 bbls
Excess:	
Total Slurry:	20.76 bbls
Total Sacks:	63 sx

Calculated Slurry - Tail	
Blend:	
Weight:	ppg
Water / Sx:	gal / sx
Yield:	ft^3 / sx
Annular Bbls / Ft.:	bbs / ft.
Depth:	ft
Annular Volume:	0 bbls
Excess:	
Total Slurry:	0.0 bbls
Total Sacks:	0 sx

TIME	RATE	PSI	STAGE BBLs	TOTAL BBLs	REMARKS
10:30 AM			-	-	on location, held safety meeting
				-	
	4.0			-	established circulation
	4.0			-	mixed and pumped 200# Bentonite Gel followed by 4 bbls fresh water
	4.0			-	mixed and pumped 63 sks Thixo cement with 1# Phenoseal per sk, cement to surface
	4.0			-	flushed pump clean
	1.0			-	pumped 2 7/8" rubber plug to casing TD with 3.59 bbls fresh water
	1.0			-	pressured to 800 PSI, well held pressure
				-	released pressure to set float valve
	4.0			-	washed up equipment
				-	
11:30 AM					left location

	CREW	UNIT
Cementer:	Casey Kennedy	89
Pump Operator:	Garrett Scott	239
Bulk:	Alan Mader	247
H2O:	Nick Beets	111

SUMMARY		
Average Rate	Average Pressure	Total Fluid
3.1 bpm	- psi	- bbls

ftv: 15-2021/01/25
mplv: 201-2021/09/15