KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3
Operator License No.: 33640 Name: Haas Petroleum, LLC
Address 1: PO BOX 8396
Address 2:
City: PRAIRIE VILLAGE State: KS Zip: 66208 + 1936
Contact Person: Jackie Windisch Phone: (913) 499-8373

API No.: 15-059-26021-00-00 Permit No.: E31244.13
__-NE-SW-SE Sec. 8 Twp. 18 S. R. 21 ☑ East ☐ West
722 Feet from ☐ North / ☑ South Line of Section
1982 Feet from ☑ East / ☐ West Line of Section
Lease: DREHER Well No.: BSI-DR13
County: Franklin

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion
Maximum Authorized Injection Pressure: 500 psi Maximum Injection Rate: 100 bbl/d

	Conductor	Surface	Intermediate	Production	Liner	Tubing
Size:	NA	7	NA	2.875	NA	NA
Set at:		20		601		
Sacks of Cement:		3		88		
Cement Top:		0		0		
Cement Bottom:		20		601		

Packer Type: NA Set at:
☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 620 (601) feet depth
Zone of Injection Formation: SQUIRREL SAND Top Feet: 559 Bottom Feet: 569 Perf. or Open Hole: Perf
Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.493753 Long: -95.109828 Date Acquired: 08/31/2021
MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	250	250	250			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:
Test Date: 06/09/2022 Using: Midwest Surveys, Inc, Company's Equipment
The zone tested for this well is between 0 feet and 559 feet.
The test results were verified by operator's representative:
Name: Brandon Parks Title: Contractor Phone: (913) 285-0331

KCC Office Use Only
The results were:
☑ Satisfactory
☐ Not Satisfactory
Next MIT: 06/08/2027

State Agent: Keith Carswell Title: E.C.R.S. Witness: ☑ Yes ☐ No
Remarks:
Full of Fluid with no pressure 559 x .43=240.37
Casing info came off permit. Perf info came off ACO1.