KOLAR Document ID: 1733771

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 31280 Name: Birk, Brian L. dba Birk Petroleum

Address 1: 874 12TH RD

Address 2:

City: BURLINGTON State: KS Zip: 66839 + 9255

Contact Person: Brian Birk Phone: (620) 364-1311

API No.: 15-031-23668-00-00 Permit No.: E31876.4

_ - SE - SE - SE Sec. 20 Twp. 22 S. R. 17 ☑ East ☐ West

496 Feet from ☐ North / ☑ South Line of Section

169 Feet from ☑ East / ☐ West Line of Section

Lease: GLEUE Well No.: 9

County: Coffey

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 500 psi Maximum Injection Rate: 60 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	n/a	7	n/a	2.875	n/a	n/a
Set at:		40		1000		
Sacks of Cement:		11		120		
Cement Top:		0		0		
Cement Bottom:		40		1000		

Size: n/a Set at: Type:

Packer Type: n/a Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 1019 feet depth

Zone of Injection Formation: SQUIRREL SAND Top Feet: 1000 Bottom Feet: 1019 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.11237 Long: -95.55572 Date Acquired: 10/25/2018

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	410	410	410			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 10/19/2023 Using: Company Tools Company's Equipment

The zone tested for this well is between 0 feet and 1000 feet.

The test results were verified by operator's representative:

Name: Dale Birk Title: Roust-about Phone: (620) 490-0716

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 10/17/2028

State Agent: Ryan Tromsness Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

Full of fluid. 1000' - 50 = 950 x 0.43 = 408.50

All information came from ACO-1 (KGS). Permit matched.