KOLAR Document ID: 1797427

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 1

Operator License No.: 30606 Name: Murfin Drilling Co., Inc.

Address 1: 250 N WATER STE 300

Address 2:

City: WICHITA State: KS Zip: 67202 + 1216

Contact Person: Maureen Haberer Phone: (316) 267-3241

API No.: 15-185-21466-00-02 Permit No.: D20888.0

_ - W2 - NW - NE Sec. 13 Twp. 22 S. R. 13 ☐ East ☑ West

4585 Feet from ☐ North / ☑ South Line of Section

2067 Feet from ☑ East / ☐ West Line of Section

Lease: R FISCHER Well No.: 7

County: Stafford

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 0 psi Maximum Injection Rate: 10000 bbl/d

	Conductor	Surface	Intermediate	Production	Liner	Tubing
Size:	n/a	8.625	n/a	5.5	4.5	2.375
Set at:		733		3756	3700	3692
Sacks of Cement:		490		185	187	EUE 8 rd
Cement Top:		0		2356	0	
Cement Bottom:		733		3756	3700	

Packer Type: Arrow Set 1X Set at: 3692

☐ DV Tool ☐ Port Collar Depth of: ____ feet with ____ sacks of cement TD (and plug back): 4015 feet depth

Zone of Injection Formation: ARBUCKLE Top Feet: 3756 Bottom Feet: 4015 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.14256 Long: -98.7 Date Acquired: 07/26/2010

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: ANGARD ANNUAL TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	300	300	300			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 0 Bbls. to load annulus: 0

Test Date: 10/16/2024 Using: Paul's Oilfield Service Company's Equipment

The zone tested for this well is between 0 feet and 3692 feet.

The test results were verified by operator's representative:

Name: Stan Froetschner Title: Production Superintendent Phone: (785) 483-1197

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 10/16/2025

State Agent: Ken Scofield Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks: