KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 3

Operator License No.: 32044 Name: Trimble & Maclaskey Oil LLC

Address 1: 110 SOUTH ST

Address 2: PO BOX 171

City: GRIDLEY State: KS Zip: 66852 + 0171

Contact Person: Jackie Windisch Phone: (620) 836-2000

API No.: 15-031-21453-00-01 Permit No.: D22405.0

__-NE-SE-SE Sec. 14 Twp. 23 S. R. 13 ☑ East ☐ West

980 Feet from ☐ North / ☑ South Line of Section

334 Feet from ☑ East / ☐ West Line of Section

Lease: BAHR Well No.: 5 D

County: Coffey

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 300 psi Maximum Injection Rate: 350 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	8.625	NA	5.5	2.875	NA
Set at:		40		985	949	
Sacks of Cement:		15		220	80	
Cement Top:		0		0	0	
Cement Bottom:		40		985	949	
						Type:

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: ___ feet with ___ sacks of cement TD (and plug back): 1010 feet depth

Zone of Injection Formation: LANSING-KANSAS CITY Top Feet: 985 Bottom Feet: 1010 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.04274 Long: -95.94194 Date Acquired: 04/03/2019

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	460	450	450			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: ___ Bbls. to load annulus: ___

Test Date: 05/03/2024 Using: Midwest Surveys,Inc Company's Equipment

The zone tested for this well is between 0 feet and 985 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 05/02/2029

State Agent: Ryan Tromsness Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Full of fluid with 40psi. (TH)985-50=935x.43=402+(CP)40=442
All information came from new ACO-1 submitted by operator. KCC corrected the permit to reflect this information.and mailed a copy to the operator.