KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 1

Operator License No.: 30705 Name: Younger Energy Company

Address 1: 555 N WEBB ROAD SUITE B

Address 2:

City: WICHITA State: KS Zip: 67206 + 1801

Contact Person: Thomas Garner Phone: (316) 681-2542

API No.: 15-145-20781-00-01 Permit No.: D32226.0

SW - NE - NE - NE Sec. 34 Twp. 21 S. R. 15 ☐ East ☑ West

4944 Feet from ☐ North / ☑ South Line of Section

337 Feet from ☑ East / ☐ West Line of Section

Lease: JOHNSTON Well No.: 3 OWWO

County: Pawnee

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 100 psi Maximum Injection Rate: 5000 bbl/d

	Conductor	Surface	Intermediate	Production	Liner	Tubing
Size:	n/a	8.625	n/a	5.5	n/a	2.875
Set at:		930		4034		3989
Sacks of Cement:		425		245		Type: Duo-Line
Cement Top:		0		2880		
Cement Bottom:		930		4034		

Packer Type: AD-1 Set at: 3989

☐ DV Tool ☐ Port Collar Depth of: ____ feet with ____ sacks of cement TD (and plug back): 4100 feet depth

Zone of Injection Formation: ARBUCKLE Top Feet: 4034 Bottom Feet: 4100 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.18822 Long: -98.95042 Date Acquired: 06/15/2020

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	360	360	360			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 0 Bbls. to load annulus: 0

Test Date: 06/12/2025 Using: Sterling Oilfield Service Company's Equipment

The zone tested for this well is between 0 feet and 3989 feet.

The test results were verified by operator's representative:

Name: Tom Garner Title: Production Man Phone: (620) 793-0765

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 06/11/2030

State Agent: Ken Scofield Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks: