KOLAR Document ID: 1853114

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 4

Operator License No.: 31561 Name: Hoffman, Chris dba C & K Oil Company

Address 1: 410 B ST

Address 2: PO BOX 531

City: CLAFLIN State: KS Zip: 67525 + 0531

Contact Person: Chris Hoffman Phone: (620) 587-0150

API No.: 15-009-20853-00-01 Permit No.: D34580.0

W2 - SE - SW - SW Sec. 10 Twp. 17 S. R. 11 ☐ East ☑ West

330 Feet from ☐ North / ☑ South Line of Section

892 Feet from ☐ East / ☑ West Line of Section

Lease: RIEMANN B Well No.: 3 SWD

County: Barton

Well Construction Details: ☑ New well ☐ Existing well with changes to construction ☐ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: _____ psi Maximum Injection Rate: _____ bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	N/A	8.625	N/A	5.5	N/A	2.875
Set at:		244		3345		3303
Sacks of Cement:		150		180		Type: Seal-Tite
Cement Top:		0		2500		
Cement Bottom:		244		3345		

Packer Type: Model G Set at: 3303

☐ DV Tool ☑ Port Collar Depth of: 747 feet with 120 sacks of cement TD (and plug back): 3578 feet depth

Zone of Injection Formation: ARBUCKLE Top Feet: 3345 Bottom Feet: 3578 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☐ NAD83 ☑ WGS84 Lat: 38.58078 Long: -98.53223 Date Acquired: 07/28/2025

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: INITIAL TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	370	370	370			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 0 Bbls. to load annulus: 0

Test Date: 07/28/2025 Using: Brackeen Company's Equipment

The zone tested for this well is between 3345 feet and 0 feet.

The test results were verified by operator's representative:

Name: Chris Hoffman Title: Operator Phone: (620) 786-8744

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 07/27/2030

State Agent: Richard Heine Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Leo: NW-SE-SW-SW/4 section 10-17-11W. 341' FSL & 4350' FEL. New well. D-34,580.

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-1071 **Home Office P.O. Box 32 Russell, KS 67665** **No.** 4482

Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
6-28-25	10	17	11	BARTON	KS		10:00Am

Location Claflins to 150 Rd

Lease Riemann B Well No. 3 SWD Owner

Contractor Southwind

Type Job Long String

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 7 7/8 T.D. 3578

Charge To C & K Oil Co.

Csg. 5 1/2 Depth

Street

Tbg. Size Depth

City State

Tool Depth

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. 42.60 Shoe Joint 42.60

Cement Amount Ordered 180sk Com 10% Salt 5# Gil 500 gal Flush

Meas Line Displace 78.59

EQUIPMENT

Pumptrk 5	No.	Cementer	Bill
		Helper	
Bulktrk 14	No.	Driver	Joe
		Driver	
Bulktrk [redacted]	No.	Driver	
		Driver	Justin

JOB SERVICES & REMARKS

Remarks:

Rat Hole 30

Mouse Hole 15

Centralizers

Baskets

D/V or Port Collar

Pipe set @ 3345
Shoe Jt 42.60
Insert 3302.40 open Tool
pump 500 gal Flush
Cemt w/ 135 sk
pump plug w/ 78.59
Land plug @

Common 180

Poz. Mix

Gel.

Calcium

Hulls

Salt 13

Flowseal

Kol-Seal 750#

Mud CLR 48 500 Gal

CFL-117 or CD110 CAF 38

Sand

Handling 200

Mileage

FLOAT EQUIPMENT

Guide Shoe

Centralizer 9

Baskets 4

AFU Inserts

Float Shoe - 1

Latch Down - 1

Triplex - 1
P.C. - 1

Pumptrk Charge Prod String

Mileage 40

Thanks

Tax

Discount

Total Charge

X
Signature

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-1071 **Home Office P.O. Box 32 Russell, KS 67665** **No.** 4522
Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
7-14-25	10	12	11	Barton	KS		

Location Claflin 4 N, 3 1/2 E, N into

Lease Riemann B | Well No. 3 SWD | Owner

Contractor PFLUGHOFT

Type Job

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size | T.D.

Charge To C & K Oil Co

Csg. 5 1/2 | Depth | Street

Tbg. Size 2" | Depth | City | State

Tool | Depth

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. | Shoe Joint

Cement Amount Ordered 200 60/40 4% 1/4 Flo

Meas Line | Displace

EQUIPMENT

	No.		
Pumptrk		Cementer	
		Helper 18	Dave
Bulktrk	No.	Driver	
		Driver 14	Cory
Bulktrk	No.	Driver	
		Driver	Bryant

JOB SERVICES & REMARKS

Remarks:

Rat Hole

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

pressured up BS
opened port collar
mixed @ 400# gel
followed by 120 sx cement
closed the tool, ran 5 joints
washed clean.

used 120 sk 6 gel

Common	70
Poz. Mix	50
Gel.	4
Calcium	
Hulls	
Salt	
Flowseal	50 #
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	200
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	

Pumptrk Charge Port Collar JOB

Mileage 40

Thanks

Tax

Discount

Total Charge

X
Signature