KOLAR Document ID: 1855354

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 1

Operator License No.: 5259 Name: Mai Oil Operations, Inc.

Address 1: 8111 DOUGLAS AVE STE 710

Address 2:

City: DALLAS State: TX Zip: 75225 + 6540

Contact Person: Brent Homeier Phone: (214) 219-8883

API No.: 15-165-20400-00-01 Permit No.: E16776.1

__ - NW - SE - NE Sec. 4 Twp. 16 S. R. 17 ☐ East ☑ West

3571 Feet from ☐ North / ☑ South Line of Section

974 Feet from ☑ East / ☐ West Line of Section

Lease: ROTH D R Well No.: 4-D

County: Rush

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1000 psi Maximum Injection Rate: 2000 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	8.625	NA	5.5	NA	2.0625
Set at:		1136		3554		3232
Sacks of Cement:		450		200		Type: DL & Seal Tite
Cement Top:		0		2746		
Cement Bottom:		1136		3554		

Packer Type: AD-1 Tension Set at: 3232

☐ DV Tool ☐ Port Collar Depth of: _____ feet with _____ sacks of cement TD (and plug back): 3555 (3522) feet depth

Zone of Injection Formation: LANSING-KANSAS CITY Top Feet: 3277 Bottom Feet: 3415 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.6927 Long: -99.20209 Date Acquired: 01/04/2013

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	340	340	340			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 0 Bbls. to load annulus: 0

Test Date: 08/08/2025 Using: Basgall Tank Service Company's Equipment

The zone tested for this well is between 0 feet and 3232 feet.

The test results were verified by operator's representative:

Name: Chris Johnson Title: Production Foreman Phone: (785) 259-0780

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 08/07/2030

State Agent: Mike Maier Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks: