KOLAR Document ID: 1867238

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 6931
Name: Bowman Oil Company, a General Partnership
Address 1: 606 CEDAR ST
Address 2:
City: CODELL State: KS Zip: 67663 + 1000
Contact Person: Michael Bowman
Phone: (785) 434-2286
Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No
Producing Formation(s): List All *(If needed attach another sheet)*
Arbuckle Depth to Top: 3662 Bottom: 3665 T.D.
Arbuckle Depth to Top: 3670 Bottom: 3672 T.D. 3688
Depth to Top: Bottom: T.D.

API No. 15 - 15-051-22369-00-01
Spot Description:
SW - SW - NE - SE Sec. 3 Twp. 12 S. R. 18 ☐ East ☑ West
1550 Feet from ☐ North / ☑ South Line of Section
1170 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Ellis
Lease Name: LEIKAM Well #: 4
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 09/04/2025
Plugging Completed: 09/04/2025

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
		Surface	8.625	350	
		Production	5.5	3798	

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Leikam #4 Producer was plugged according to KCC - District 4's Instructions (Pat Staab on Location):
9/4/2025 Perforate 3 1/8. 2 Shots 1850 Ft; 2 Shots 1376 Ft; and, 2 Shots 834 Ft.
1st Plug 3600 Ft, 700# Gel, 50 Sacks Cement, & 250# Hulls. 2nd Plug 1850 Ft, 140 Sacks Cement, & 250# Hulls.
3rd Plug 925 Ft, 55 Sacks Cement. 4th Plug 625 Ft, 165 Sacks Cement, 8 Sacks CC, 600# Hulls, cement circulated.
Top Off / Backside 10 Sacks Cement at 300 PSI.
Total - 700# 4% Gel; 1100# Cotton Seed Hulls; 8 Sacks CC, and 420 Sacks Cement (60/40 Poz.)

Plugging Contractor License #: 99977 Name: Quality Oil Well Cementing
Address 1: PO BOX 32 Address 2:
City: RUSSELL State: KS Zip: 67665 + 0032
Phone: (785) 483-2025
Name of Party Responsible for Plugging Fees: Bowman Oil Company
State of Kansas County, Rooks , ss.
Michael W Bowman ☑ Employee of Operator or ☐ Operator on above-described well,
(Print Name)
being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

Scott Services, LLC

2901 310th Avenue
Plainville, KS 67663
(785) 346-4085 joshscott2009@gmail.com

INVOICE

Invoice # 2840
Invoice Date 9/8/2025

Bowman Oil Company
606 Cedar St.
Codell, KS 67663

LEASE	Leikam
WELL #	4
JOB	Plug
COUNTY	Ellis

PULLED		*RAN BACK*	
PUMP		**PUMP**	
Pump Size:		Pump Size:	
Description:		Description:	
RODS		**RODS**	
Total:		Total:	
Order of Run:		Order of Run:	
SUBS		**SUBS**	
Polished Rod Sub:		Polished Rod Sub:	
Pump Sub:		Pump Sub:	
Polished Rod:		Polished Rod:	
Polished Rod Liner:		Polished Rod Liner:	
TUBING		**TUBING**	
Total Joints:	Size/Thread:	Total Joints:	Size/Thread:
Order of Run:		Order of Run:	
Tubing Subs:		Tubing Subs:	
Tubing Pump:		Tubing Pump:	
Tubing Anchor:		Tubing Anchor:	
Mud Anchor:		Mud Anchor:	Off Bottom:

DATE	QTY.	DESCRIPTION	RATE	AMOUNT
9/3/2025	0.5	Moved in, rigged up.	270.00	$ 135.00
9/3/2025	0.5	Drive time.	165.00	82.50
9/4/2025	9	Drove to location. Per-Tech perforated at834', 1376', and 1850'. Ran tubing in off of the trailer. Cemented at 3600'. Pulled tubing to 1800' and cemented. Didn't get any circulation so we pulle dthe tubing to 950' and tried to cement. Waited to let it set and still could not get circulation. Pulled tubing to 625' and cemented with two hot plugs letting it set in between. Got circulation on the third try. Pulled the tubing. Rigged down and cleaned up. Moved off location.	270.00	2,430.00
9/4/2025	1	Drive time.	165.00	165.00
	1	Pipe dope.	50.00	50.00
	1	Working head.	100.00	100.00
		Sales Tax Rate	7.00%	
			Sub-Total	2,962.50
			Sales Tax	207.38
			TOTAL	**$ 3,169.88**

All Charges are due within 30 days of invoice date. Overdue balances will be assessed a 1.5% per month finance charge. Thank You!

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-1071
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 4572

Date	Sec.	Twp.	Range	County	State	On Location	Finish
9-4-25	3	12	18	Ellis	Ks		

Location HAYS 9N 1E

Lease Lei Kam Well No. 4

Contractor Scott

Type Job PTA

Hole Size 7 7/8 T.D.

Csg. 4 1/2 Depth

Tbg. Size 2 3/8 Depth

Tool Depth

Cement Left in Csg. Shoe Joint

Meas Line Displace

Owner

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Bowman Oil

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered ~~350~~ 435 SM 6%40-4
700# Gel 1100# Hulls 8M cc

EQUIPMENT

Pumptrk 5	No.	Cementer	Bill
		Helper	
Bulktrk	No.	Driver	Joe
		Driver	
Bulktrk	No.	Driver	
		Driver	JUSTIN

JOB SERVICES & REMARKS

Remarks:

Rat Hole

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

3600 - 700# Gel 50SM 250# Hulls

1850 - ~~CIRC~~ 140SM 250# Hulls

925 - 55SM

625 - 50SM 4% cc 250# Hulls

50SM 4% cc 250# Hulls

65SM w/ 100# Hulls circ.

Top off ~~None~~ 2SM 300#

BACK SIDE 10SM

Used

~~1~~ 30# Gel 1100# Hulls

420 Cemt

8M cc

X Signature Donald A. Bowman

Common	250
Poz. Mix	170
Gel.	22
Calcium	5
Hulls	1100# (22)
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	464
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	plug
Mileage 37	
Tax	
Discount	
Total Charge	

~~Sa~~ Thanks

LOG-TECH

1246

1013 240th AVENUE • HAYS, KANSAS 67601 • 785-621-2135

Date 9-4-25

CHARGE TO: Bowman Oil Company
ADDRESS
R/A SOURCE NO. CUSTOMER ORDER NO. Verbal OK
LEASE AND WELL NO. Lyikam #4 FIELD
NEAREST TOWN Hays COUNTY Ellis STATE KS
SPOT LOCATION SEC. 3 TWP. 12S RANGE 18W
ZERO 5' AGL CASING SIZE 4 1/2 WEIGHT
CUSTOMER'S T.D. LOG-TECH TD FLUID LEVEL
ENGINEER S. Clermont OPERATOR R. Bollig

PERFORATING

Description	No. Shots	Depth From	Depth To	Amount	
Perforate 3 1/8 1 X 2	2		1850	1500	00
1 X 2	2		1376	1500	00
1 X 2	2		834	1500	00

DEPTH AND OPERATIONS CHARGES

Description	Depth From	Depth To	Total No. Pt	Price Per Pt	Amount	

MISCELLANEOUS

Description	Quantity	Amount	
Service Charge Truck Rental 905		1500	00
T.J.			
A.O.L.			
S.J.			
F.J. T.W.T.			

PRICES SUBJECT TO CORRECTION BY BILLING DEPARTMENT

RECEIVED THE ABOVE SERVICES ACCORDING TO THE TERMS AND CONDITIONS SPECIFIED ON THE REVERSE SIDE TO WHICH WE HEREBY AGREE.

Donald A Bowman 9-4-25
Customer Signature Date

Sub Total	6000	00
	1895	=
Tax	132	65
	$2,027	65