KOLAR Document ID: 1865049

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 34350 Name: Altavista Energy, Inc.

Address 1: 802 E 7th St

Address 2: PO BOX 128

City: WELLSVILLE State: KS Zip: 66092 + 0128

Contact Person: Jackie Windisch Phone: (785) 883-4057

API No.: 15-121-31193-00-00 Permit No.: E23543.16

_ - SE - NE - NW Sec. 21 Twp. 18 S. R. 24 ☑ East ☐ West

4568 Feet from ☐ North / ☑ South Line of Section

3257 Feet from ☑ East / ☐ West Line of Section

Lease: WINDLER Well No.: AI-10

County: Miami

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 400 psi Maximum Injection Rate: 100 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	7	NA	2.875	NA	NA
Set at:		23		557		
Sacks of Cement:		3		74		
Cement Top:		0		0		
Cement Bottom:		23		557		

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 580 (532) feet depth

Zone of Injection Formation: SQUIRREL SAND Top Feet: 489 Bottom Feet: 499 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.47471 Long: -94.76289 Date Acquired: 12/08/2020

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	20	40	60		
Pressures: Set up 1	340	330	330	330		
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 10/17/2025 Using: Midwest Surveys,Inc Company's Equipment

The zone tested for this well is between 0 feet and 489 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 10/16/2030

State Agent: Ryan Hermreck Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Full of fluid w/ 110# pressure. 489x.43=210+110=320.
All information came from the ACO-1 (RBDMS).