KOLAR Document ID: 1877176

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 4

Operator License No.: 30911 Name: Sneath, Gene dba Lucky Iron

Address 1: 2060 17 RD

Address 2:

City: PLAINVILLE State: KS Zip: 67663 + 9022

Contact Person: Gene Sneath Phone: (785) 737-6179

API No.: 15-163-20641-00-01 Permit No.: E25823.1

SW - SW - SE - NW Sec. 13 Twp. 7 S. R. 17 ☐ East ☑ West

2958 Feet from ☐ North / ☑ South Line of Section

3722 Feet from ☑ East / ☐ West Line of Section

Lease: CASAD A Well No.: 2

County: Rooks

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 900 psi Maximum Injection Rate: 500 bbl/d

	Conductor	Surface	Intermediate	Production	Liner	Tubing
Size:	n/a	8.625	n/a	4.5	3.5	2.375
Set at:		1166		3136	2602	2600
Sacks of Cement:		390		200	100	salta
Cement Top:		0		2600	0	
Cement Bottom:		1166		3136	2602	

Packer Type: sl Set at: 2600

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 3165 (3090) feet depth

Zone of Injection Formation: TOPEKA Top Feet: 2656 Bottom Feet: 2817 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☐ NAD83 ☑ WGS84 Lat: 39.44555 Long: -099.16920 Date Acquired: 01/14/2026

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	330	330	330			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus: 1

Test Date: 01/14/2026 Using: lucky iron Company's Equipment

The zone tested for this well is between 0 feet and 2600 feet.

The test results were verified by operator's representative:

Name: gene sneath Title: owner/operator Phone: (785) 737-6179

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 01/13/2031

State Agent: Patrick Bedore Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Used company pressure washer to pressure backside. Old info: Perfed 4.50" casing at 2672-78' (Topeka) and pumped 275 sx pozmix cement. Cement did not come to surface. Backside squeeze at 1695' W/200 sx. Ran 3.50" liner in January of 2021.