KOLAR Document ID: 1957701

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 4

Operator License No.: 35513 Name: Fossil Creek Energy, LLC

Address 1: PO BOX 915

Address 2:

City: RUSSELL State: KS Zip: 67665 + 0915

Contact Person: Gavin Ramsay Phone: (785) 310-9799

API No.: 15-167-06742-00-03 Permit No.: E23659.5

_ - NE - NE - SE Sec. 30 Twp. 14 S. R. 13 ☐ East ☑ West

2310 Feet from ☐ North / ☑ South Line of Section

330 Feet from ☑ East / ☐ West Line of Section

Lease: E MILLER A Well No.: C-32

County: Russell

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1500 psi Maximum Injection Rate: 1000 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	15	8	NA	7	5.5	2.375
Set at:	38	2351		2882	2994	2735
Sacks of Cement:					250	duoline and sealtite
Cement Top:	0	0		0	0	
Cement Bottom:	38	2351		2882	2994	

Packer Type: Arrowset Set at: 2735

☐ DV Tool ☑ Port Collar Depth of: 500 feet with 220 sacks of cement TD (and plug back): 3193 (2980) feet depth

Zone of Injection Formation: LANSING-KANSAS CITY Top Feet: 2904 Bottom Feet: 2980 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☐ NAD83 ☑ WGS84 Lat: 38.80478 Long: -98.80065 Date Acquired: 06/16/2026

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 1-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	330	330	330			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus: 0

Test Date: 06/16/2026 Using: Jesse's Tank Service Company's Equipment

The zone tested for this well is between 0 feet and 2735 feet.

The test results were verified by operator's representative:

Name: Joel Landis Title: Lead Pumper Phone: (785) 483-0359

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 06/16/2027

State Agent: Richard Heine Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Yearly test - High packer setting