KOLAR Document ID: 1969051

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 31561
Name: Hoffman, Chris dba C & K Oil Company
Address 1: 410 B ST
Address 2: PO BOX 531
City: CLAFLIN State: KS Zip: 67525 + 0531
Contact Person: Chris Hoffman
Phone: (620) 587-0150

Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No

Producing Formation(s): List All *(If needed attach another sheet)*
Arbuckle Depth to Top: 3280 Bottom: 3294 T.D. 3294
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-009-03917-00-00
Spot Description:
- NE NE SE Sec. 22 Twp. 17 S. R. 11 ☐ East ☑ West
2310 Feet from ☐ North / ☑ South Line of Section
330 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Barton
Lease Name: HELLER A Well #: 1
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 06/12/2026
Plugging Completed: 06/12/2026

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
Arbuckle	Oil	Surface	8.6250	330	0
		Production	5.5	3279	0
		Liner	4.5	2360	0

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

6/12/26 Rig up Pflughoeft Well Service. Perforate 1400', 645', and 330 '. Run tubing in to 2950'. Spot 125 sx cement (60/40 4% gel) and 200# hulls. Pull tubing up to 1400'. Spot 50 sx cement and 100# hulls. Pull tubing up to 645'. Cement to surface with 75 sx cement. Tie on to surface and pumped 5 sx cement. Pressured up to 300#. Pull tubing out of hole and topped off with 10 sx cement. Plugging complete 11:45 AM. 6/17/26 Returned to location and pumped 10 sx cement to finish top off to surface.

Plugging Contractor License #: 35908 Name: Pflughoeft Well Service LLC
Address 1: 821 W FRONT ST Address 2:
City: CLAFLIN State: KS Zip: 67525 + 2542
Phone: (620) 639-4939
Name of Party Responsible for Plugging Fees: Chris Hoffman
State of Kansas County, Barton , ss.
Chris Hoffman *(Print Name)* ☐ Employee of Operator or ☑ Operator on above-described well,

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically