KOLAR Document ID: 1973551

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 34301 Name: Finney, Kyler dba Finney Oil Company

Address 1: PO BOX 87

Address 2:

City: WANN State: OK Zip: 74083 + 0087

Contact Person: Kyler Finney Phone: (918) 440-8878

API No.: 15-125-22312-00-02 Permit No.: E24861.1

SW - NE - NE - SE Sec. 34 Twp. 33 S. R. 14 ☑ East ☐ West

2168 Feet from ☐ North / ☑ South Line of Section

498 Feet from ☑ East / ☐ West Line of Section

Lease: GAY Well No.: 4

County: Montgomery

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 250 psi Maximum Injection Rate: 100 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	N/A	7	N/A	4.5	2.375	N/A
Set at:		25		712	665	
Sacks of Cement:		6		100	43	
Cement Top:		0		0	0	
Cement Bottom:		25		712	665	

Packer Type: N/A Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 712 (665) feet depth

Zone of Injection Formation: WAYSIDE SAND Top Feet: 654 Bottom Feet: 662 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.13058 Long: -95.857247 Date Acquired: 06/24/2011

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	310	305	305			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 07/14/2026 Using: Finney Oil Company Company's Equipment

The zone tested for this well is between 0 feet and 654 feet.

The test results were verified by operator's representative:

Name: Kyler Finney Title: Owner Phone: (918) 440-8878

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 07/13/2031

State Agent: Levi Burnett Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

TP: 654' FL: 0' +40psi. 654-0=654-50-604x.43=259.72+40=299.72 psi.

All information checked from ACO-1 (KGS), Permit (Pg.1) information matches the ACO-1.