KOLAR Document ID: 1971698

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 1

Operator License No.: 36264 Name: Eiger Operating Company, LLC

Address 1: 3811 TURTLE CREEK BLVD SUITE 975

Address 2:

City: DALLAS State: TX Zip: 75219 + 4784

Contact Person: Casi Renfro Phone: (469) 943-1216

API No.: 15-081-20310-00-02 Permit No.: E32637.3

__ - __ - NW - SW Sec. 23 Twp. 29 S. R. 33 ☐ East ☑ West

2008 Feet from ☐ North / ☑ South Line of Section

4579 Feet from ☑ East / ☐ West Line of Section

Lease: ELLSAESSER (NPHU) Well No.: 2

County: Haskell

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1000 psi Maximum Injection Rate: 1000 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	N/A	9.625	N/A	7	N/A	2.875
Set at:		1626		5850		4646
Sacks of Cement:		950		530		Type: POLYCORE
Cement Top:		0		3160		
Cement Bottom:		1626		5850		

Packer Type: ASI-X NICKEL COATED Set at: 4646

☐ DV Tool ☐ Port Collar Depth of: ____ feet with ____ sacks of cement TD (and plug back): 5850 (4740) feet depth

Zone of Injection Formation: KANSAS CITY Top Feet: 4660 Bottom Feet: 4672 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.98671 Long: -100.90506 Date Acquired: 07/28/2021

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	360	360	360			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 900 Bbls. to load annulus: 0

Test Date: 07/14/2026 Using: EIGER OPERATING Company's Equipment

The zone tested for this well is between 0 feet and 4646 feet.

The test results were verified by operator's representative:

Name: JOSE GONZALES Title: LEAD PUMPER Phone: (620) 309-8786

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 07/13/2031

State Agent: Max Ball Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Retest in 5 years