KOLAR Document ID: 1973020

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 32710 Name: Laymon Oil II, LLC

Address 1: 1998 SQUIRREL RD

Address 2:

City: NEOSHO FALLS State: KS Zip: 66758 + 7124

Contact Person: Thad Trahan Phone: (620) 363-1945

API No.: 15-207-22602-00-01 Permit No.: E01474.7

__-NE-SE-NE Sec. 28 Twp. 25 S. R. 15 ☑ East ☐ West

3932 Feet from ☐ North / ☑ South Line of Section

35 Feet from ☑ East / ☐ West Line of Section

Lease: DEGREE OF HONOR Well No.: 15

County: Woodson

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1200 psi Maximum Injection Rate: 750 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	Na	7	Na	4.5	2.375	Na
Set at:		42		1532	1475	
Sacks of Cement:		10		60		
Cement Top:		0		0	0	
Cement Bottom:		42		1532	1475	

Packer Type: Na Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 1540 (1532) feet depth

Zone of Injection Formation: MISSISSIPPIAN Top Feet: 1512 Bottom Feet: 1515 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.84671 Long: -95.75692 Date Acquired: 07/09/2021

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	315	315	315			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 07/16/2026 Using: Laymon Oil Company's Equipment

The zone tested for this well is between 0 feet and 1512 feet.

The test results were verified by operator's representative:

Name: Thad Trahan Title: MIT Op Phone: (620) 496-5239

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 07/15/2031

State Agent: Adam Millar Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

Fluid 740' from surface with no psi. 1512-740-50x.43=310.46 Started MIT at 320#
No ACO1 found. All information came from the permit (Pg3).