KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 35592 Name: N-A Energy LLC

Address 1: 9450 W 77TH PLACE

Address 2:

City: ARVADA State: CO Zip: 80005 + 4034

Contact Person: Jackie Windisch Phone: (303) 898-1286

API No.: 15-207-02059-00-01 Permit No.: E26662.1

__ - NW - SW - SE Sec. 30 Twp. 26 S. R. 17 ☑ East ☐ West

1169 Feet from ☐ North / ☑ South Line of Section

2153 Feet from ☑ East / ☐ West Line of Section

Lease: NELSON, DALE (EAST) Well No.: 5

County: Woodson

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 565 psi Maximum Injection Rate: 300 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	7	NA	2.875	NA	NA
Set at:		20		971		
Sacks of Cement:		5		115		
Cement Top:		0		0		
Cement Bottom:		20		971		

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: ___ feet with ___ sacks of cement TD (and plug back): 971 feet depth

Zone of Injection Formation: LANSING Top Feet: 858 Bottom Feet: 876 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.75061 Long: -95.58746 Date Acquired: 03/01/2022

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	500	490	490			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: ___ Bbls. to load annulus: ___

Test Date: 08/03/2026 Using: Midwest Surveys,Inc Company's Equipment

The zone tested for this well is between 0 feet and 858 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 08/02/2031

State Agent: Adam Millar Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

Full of fluid with 120# of pressure. 858 x.43=369+120=489
No ACO1 found. All information came from the permit (Pg2).