KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 3

Operator License No.: 35341 Name: River Rock Operating, LLC

Address 1: 211 W 14TH ST

Address 2:

City: CHANUTE State: KS Zip: 66720 + 2892

Contact Person: Kyle Schulz Phone: (620) 432-4255

API No.: 15-205-25775-00-00 Permit No.: D28339.0

___-SW-NW-SW Sec. 22 Twp. 28 S. R. 17 ☑ East ☐ West

1944 Feet from ☐ North / ☑ South Line of Section

4764 Feet from ☑ East / ☐ West Line of Section

Lease: MCMILLEN Well No.: 22-1

County: Wilson

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 200 psi Maximum Injection Rate: 4000 bbl/d

	Conductor	Surface	Intermediate	Production	Liner	Tubing
Size:	NA	8.625	NA	5.5	NA	2.875
Set at:		26		1368		1356
Sacks of Cement:		18		265		EUE
Cement Top:		0		0		
Cement Bottom:		26		1368		

Packer Type: Tension Set at: 1356

☐ DV Tool ☐ Port Collar Depth of: ____ feet with ____ sacks of cement TD (and plug back): 1575 feet depth

Zone of Injection Formation: ARBUCKLE Top Feet: 1368 Bottom Feet: 1575 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.59331 Long: -95.54218 Date Acquired: 08/13/2021

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	10	20	30			
Pressures: Set up 1	300	300	300			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: ____ Bbls. to load annulus: ____

Test Date: 08/12/2026 Using: Kepley Well Service Company's Equipment

The zone tested for this well is between 0 feet and 1356 feet.

The test results were verified by operator's representative:

Name: Mike Kepley Title: Pusher Phone: (620) 433-7196

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 08/11/2031

State Agent: Levi Burnett Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

T&P test.

All information checked from the ACO-1 (KGS), Permit (Pg.1) matches the ACO-1 form.