KOLAR Document ID: 1980183

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 2

Operator License No.: 5030 Name: Vess Oil Corporation

Address 1: 1700 N WATERFRONT PKWY BLDG 500

Address 2:

City: WICHITA State: KS Zip: 67206 + 6619

Contact Person: Michelle Henning Phone: (316) 682-1537

API No.: 15-015-22605-00-01 Permit No.: D26296.0

_ - NW - NE - NE Sec. 19 Twp. 28 S. R. 4 ☑ East ☐ West

4991 Feet from ☐ North / ☑ South Line of Section

1083 Feet from ☑ East / ☐ West Line of Section

Lease: HASKINS Well No.: W-2

County: Butler

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 0 psi Maximum Injection Rate: 2000 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	n/a	8.625	n/a	5.5	n/a	2.375
Set at:		212		2519		2502
Sacks of Cement:		85		125		Type: lined
Cement Top:		0		1850		
Cement Bottom:		212		2519		

Packer Type: Baker Set at: 2502

☐ DV Tool ☐ Port Collar Depth of: ___ feet with ___ sacks of cement TD (and plug back): 2770 feet depth

Zone of Injection Formation: ARBUCKLE Top Feet: 2519 Bottom Feet: 2770 Perf. or Open Hole: Open

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.60595 Long: -97.03010 Date Acquired: 08/27/2026

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	10	20	30			
Pressures: Set up 1	300	300	300			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 0 Bbls. to load annulus: 0

Test Date: 08/27/2026 Using: Hogoboom Company's Equipment

The zone tested for this well is between 0 feet and 2502 feet.

The test results were verified by operator's representative:

Name: Shane Summers Title: Production Super Phone: (970) 618-3416

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 08/26/2031

State Agent: Neal Rupp Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks: ANNULUS FULL OF TREATED WATER. PRESSURE WITH N2