KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 5150 Name: Colt Energy Inc

Address 1: PO BOX 388

Address 2:

City: IOLA State: KS Zip: 66749 + 0388

Contact Person: Jackie Windisch Phone: (620) 365-3111

API No.: 15-003-23123-00-01 Permit No.: E26119.29

__ - SW - NE - NW Sec. 29 Twp. 22 S. R. 19 ☑ East ☐ West

4210 Feet from ☐ North / ☑ South Line of Section

3851 Feet from ☑ East / ☐ West Line of Section

Lease: MARTIN C Well No.: 9

County: Anderson

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 500 psi Maximum Injection Rate: 700 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	6.25	NA	2.875	NA	NA
Set at:		20		904		
Sacks of Cement:		8		135		
Cement Top:		0		0		
Cement Bottom:		20		904		

Tubing Size: NA
Tubing Set at:
Tubing Type:

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: ___ feet with ___ sacks of cement TD (and plug back): 905 (904) feet depth

Zone of Injection Formation: SQUIRREL SAND Top Feet: 864 Bottom Feet: 884 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.108216 Long: -95.348924 Date Acquired: 01/30/2015

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	600	590	590			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: ___ Bbls. to load annulus: ___

Test Date: 08/28/2026 Using: Midwest Surveys,Inc Company's Equipment

The zone tested for this well is between 0 feet and 864 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 08/27/2031

State Agent: Jason Miller Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Full of fluid with 210# 864x.43=372+210=582

All information came from ACO-1(Eastern Kansas) which matches the permit (Pg 7).