KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 2

Operator License No.: 30458 Name: RJM Company

Address 1: PO BOX 256

Address 2:

City: CLAFLIN State: KS Zip: 67525 + 0256

Contact Person: Joan Miller Phone: (620) 588-3910

API No.: 15-159-20309-00-02 Permit No.: E25300.1

_ - NW - SE - SW Sec. 8 Twp. 21 S. R. 6 ☐ East ☑ West

1079 Feet from ☐ North / ☑ South Line of Section

3548 Feet from ☑ East / ☐ West Line of Section

Lease: WALSTEN E Well No.: 3

County: Rice

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 0 psi Maximum Injection Rate: 800 bbl/d

	Conductor	Surface	Intermediate	Production	Liner
Size:	n/a	8.625	n/a	5.5	4.5
Set at:		202		3535	3508
Sacks of Cement:		150		50	200
Cement Top:		0		3285	180
Cement Bottom:		202		3535	3508

Tubing
Size: 2.375
Set at: 3487
Type: Seal-tite

Packer Type: Model G-Comp Set at: 3487

☐ DV Tool ☐ Port Collar Depth of: ___ feet with ___ sacks of cement TD (and plug back): 3539 feet depth

Zone of Injection Formation: See Attached Top Feet: See Attached Bottom Feet: See Attached Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.23443 Long: -98.00842 Date Acquired: 09/27/2024

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 1-YEAR TEST

Time in Minute(s):	10	20	30			
Pressures: Set up 1	380	380	380			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 28 Bbls. to load annulus:

Test Date: 09/03/2026 Using: Brackeen Line Cleaning Company's Equipment

The zone tested for this well is between 0 feet and 3487 feet.

The test results were verified by operator's representative:

Name: Karl Miller Title: Production Phone: (620) 588-3910

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 09/03/2027

State Agent: Virgil Clothier Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Form	U7 - Casing Mechanical Integrity Test
Operator	RJM Company
Well Name	WALSTEN E 3
Doc ID	1981078

Injection Zones

FormationName	Top	Bottom
MISSISSIPPIAN	3531	3535
CONGLOMERATE	3523	3527