KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 35735 Name: House, Dustin

Address 1: 727 ASH ST

Address 2:

City: EUDORA State: KS Zip: 66025 + 9046

Contact Person: Dustin House Phone: (913) 748-5467

API No.: 15-059-23698-00-00 Permit No.: E23611.4

NE - NW - SW - NW Sec. 33 Twp. 17 S. R. 21 ☑ East ☐ West

3882 Feet from ☐ North / ☑ South Line of Section

4675 Feet from ☑ East / ☐ West Line of Section

Lease: BRADY Well No.: 6 W

County: Franklin

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 500 psi Maximum Injection Rate: 200 bbl/d

	Conductor	Surface	Intermediate	Production	Liner	Tubing
Size:	na	6.25	na	2.875	na	na
Set at:		21		751		
Sacks of Cement:		8		87		
Cement Top:		0		0		
Cement Bottom:		21		751		

Tubing Type:

Packer Type: na Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 760 (751) feet depth

Zone of Injection Formation: CATTLEMAN SAND Top Feet: 661 Bottom Feet: 682 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.531451 Long: -95.100188 Date Acquired: 09/19/2011

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	20	40	60		
Pressures: Set up 1	260	260	260	260		
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 09/04/2026 Using: Dustin House Company's Equipment

The zone tested for this well is between 0 feet and 682 feet.

The test results were verified by operator's representative:

Name: Dustin House Title: OWNER Phone: (913) 748-5467

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 09/03/2031

State Agent: Ryan Hermreck Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Fluid was 75' from surface. 661-75=586x.43=252.
All information came from the ACO-1 (Eastern Kansas Documents) which matches the Permit (Pg.2).