KOLAR Document ID: 1983584

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 35515 Name: AmeriKan Oil, LLC

Address 1: 7040 KS HIGHWAY 7

Address 2:

City: MOUND CITY State: KS Zip: 66056 + 5330

Contact Person: Jackie Windisch Phone: (620) 363-1140

API No.: 15-091-22470-00-00 Permit No.: E25485.8

SE - NW - SW - NW Sec. 29 Twp. 14 S. R. 22 ☑ East ☐ West

3576 Feet from ☐ North / ☑ South Line of Section

4834 Feet from ☑ East / ☐ West Line of Section

Lease: DRAGONSLAYER LLC Well No.: 35-I

County: Johnson

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 650 psi Maximum Injection Rate: 60 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	7	NA	2.875	NA	NA
Set at:		22		901		
Sacks of Cement:		6		120		
Cement Top:		0		0		
Cement Bottom:		22		901		

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 920 (901) feet depth

Zone of Injection Formation: BARTLESVILLE Top Feet: 850 Bottom Feet: 860 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.806646 Long: -95.000102 Date Acquired: 01/06/2012

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	470	460	460			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 09/21/2026 Using: Midwest Surveys,Inc Company's Equipment

The zone tested for this well is between 0 feet and 850 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 09/20/2031

State Agent: Ryan Hermreck Title: E.C.R.S. Witness: ☐ Yes ☑ No

Remarks:

Full of fluid with 90# of pressure. 850 x.43=366+90=456.

All information came from the ACO-1 (KGS) which matches the Permit (Pg.4).