KOLAR Document ID: 1988324

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 4252
Name: Kahan and Associates, Inc
Address 1: 1648 SOUTH BOSTON AVE
Address 2:
City: TULSA State: OK Zip: 74119 + 4434
Contact Person: DEWEY BARTLETT
Phone: (918) 557-2617

Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No

Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-009-15018-00-00
Spot Description:
- SW NE NW Sec. 21 Twp. 16 S. R. 11 ☐ East ☑ West
990 Feet from ☑ North / ☐ South Line of Section
1650 Feet from ☐ East / ☑ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☑ NW ☐ SE ☐ SW

County: Barton
Lease Name: LAUDICK, MARTHA Well #: 4
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: Rick Heine *(KCC **District** Agent's Name)*
Plugging Commenced: 09/18/2026
Plugging Completed: 09/22/2026

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Ran tubing to 2900'. Pumped 200 sx 60/40 poz 4% gel. LD Tubing. Perforated Casing @ 1475', 765', 510', 250'. Ran tubing to 1700'. Pumped 180 sx cement. Pulled EOT to 550'. Pumped 75 sx cement circulated to surface. LD tubing. Tied to 7" longstring. Pump 20 sxs cement. Pressured up to 400#. Tied to Surface. Pumped 2 sxs cement. Pressured up to 300#. Topped off with 5 sx cement.

Plugging Contractor License #: 31529 Name: Mike's Testing & Salvage, Inc.
Address 1: PO BOX 467 Address 2:
City: CHASE State: KS Zip: 67524 + 0467
Phone: (620) 938-2943
Name of Party Responsible for Plugging Fees: Kahan and Associates
State of County, , ss.
(Print Name) ☐ Employee of Operator or ☐ Operator on above-described well,
being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically