KOLAR Document ID: 1988275

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 4252
Name: Kahan and Associates, Inc
Address 1: 1648 S Boston Ave
Address 2: Suite 200
City: TULSA State: OK Zip: 74119 + 4434
Contact Person: Dewey Bartlett
Phone: (918) 587-4154

Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No

Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-009-07464-00-00
Spot Description:
_ - SW NW SE Sec. 17 Twp. 16 S. R. 11 ☐ East ☑ West
1650 Feet from ☐ North / ☑ South Line of Section
2310 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Barton
Lease Name: OESER, EDWARD Well #: 5
Date Well Completed:
The plugging proposal was approved on: 09/03/2026 *(Date)*
by: Rick Heine *(KCC **District** Agent's Name)*
Plugging Commenced: 09/11/2026
Plugging Completed: 09/15/2026

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Perforate Casing @ 1450', 760', 515', 256'. TIH w/ 99 jts of 2-7/8" to 3120'. Pumped 175 sx 60/40 poz 4% gel with 300# hulls. TOH so EOT @ 1450' pumped 75 sx cement with 200# hulls. TOH to EOT @ 750' circulated cement to surface out the long string with 150 sks cement. Shut in long string. Pumped 40sx cement, cement circulated out the surface. Pulled rest of the tubing. Topped off with 5 sxs.

Plugging Contractor License #: 31529 Name: Mike's Testing & Salvage, Inc.
Address 1: PO BOX 467 Address 2:
City: CHASE State: KS Zip: 67524 + 0467
Phone: (620) 938-2943
Name of Party Responsible for Plugging Fees: Kahan and Associates
State of County, , ss.
_ ☐ Employee of Operator or ☐ Operator on above-described well,
(Print Name)
being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically