KOLAR Document ID: 1989878

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 3

Operator License No.: 31751 Name: J-V Oil, LLC

Address 1: 1010 35TH PARKWAY

Address 2:

City: CHANUTE State: KS Zip: 66720 + 0151

Contact Person: Jackie Windisch Phone: (620) 433-1692

API No.: 15-011-21764-00-01 Permit No.: E21138.38

_ - NE - SE - SW Sec. 26 Twp. 26 S. R. 21 ☑ East ☐ West

1199 Feet from ☐ North / ☑ South Line of Section

3200 Feet from ☑ East / ☐ West Line of Section

Lease: DOTSON Well No.: 39

County: Bourbon

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 700 psi Maximum Injection Rate: 200 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	NA	7	NA	2.875	NA	NA
Set at:		21		680		
Sacks of Cement:						
Cement Top:		0		0		
Cement Bottom:		21		680		

Packer Type: NA Set at:

☐ DV Tool ☐ Port Collar Depth of: feet with sacks of cement TD (and plug back): 680 feet depth

Zone of Injection Formation: BARTLESVILLE Top Feet: 617 Bottom Feet: 626 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 37.75037 Long: -95.08091 Date Acquired: 11/10/2021

MIT Type: Fluid Depression Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	20	40	60			
Pressures: Set up 1	280	280	280			
Set up 2						
Set up 3						

Tested: ☑ Casing ☐ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus:

Test Date: 10/14/2026 Using: Midwest Surveys,Inc Company's Equipment

The zone tested for this well is between 0 feet and 617 feet.

The test results were verified by operator's representative:

Name: Gary Windisch Title: Contractor Phone: (913) 285-0222

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 10/13/2031

State Agent: Adam Millar Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks:

Full of fluid 0 PSI. 617x.43=265

No ACO1 found. All information came from most recent U7.