KOLAR Document ID: 1992311

Confidentiality Requested:
☐ Yes ☑ No

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
January 2018
Form must be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 3728
Name: RJ Energy, LLC
Address 1: 22082 NE NEOSHO RD
Address 2:
City: GARNETT State: KS Zip: 66032 + 2425
Contact Person: Roger Kent
Phone: (785) 448-6995
CONTRACTOR: License # 3728
Name: RJ Energy, LLC
Wellsite Geologist: n/a
Purchaser:

Designate Type of Completion:
☑ New Well ☐ Re-Entry ☐ Workover
☐ Oil ☐ WSW ☐ SWD
☐ Gas ☐ DH ☑ EOR
☐ OG ☐ GSW
☐ CM *(Coal Bed Methane)*
☐ Cathodic ☐ Other *(Core, Expl., etc.)*:

If Workover/Re-entry: Old Well Info as follows:
Operator:
Well Name:
Original Comp. Date: Original Total Depth:
☐ Deepening ☐ Re-perf. ☐ Conv. to EOR ☐ Conv. to SWD
☐ Plug Back ☐ Liner ☐ Conv. to GSW ☐ Conv. to Producer

☐ Commingled Permit #:
☐ Dual Completion Permit #:
☐ SWD Permit #:
☐ EOR Permit #:
☐ GSW Permit #:

6/25/2026 Spud Date or Recompletion Date
6/26/2026 Date Reached TD
6/26/2026 Completion Date or Recompletion Date

API No.: 15-003-27315-00-00
Spot Description:
SW- NW- NW- NE Sec. 34 Twp. 21 S. R. 21 ☑ East ☐ West
4671 Feet from ☐ North / ☑ South Line of Section
2473 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
GPS Location: Lat: *(e.g. xx.xxxxx)* , Long: *(e.g. -xxx.xxxxx)*
Datum: ☐ NAD27 ☐ NAD83 ☐ WGS84
County: Anderson
Lease Name: LISA Well #: 20I
Field Name:
Producing Formation: Squirrel
Elevation: Ground: 998 Kelly Bushing: 1001
Total Vertical Depth: 660 Plug Back Total Depth:
Amount of Surface Pipe Set and Cemented at: 20 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☑ No
If yes, show depth set: Feet
If Alternate II completion, cement circulated from: 0
feet depth to: 652 w/ 80 sx cmt.

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)

Chloride content: ppm Fluid volume: bbls
Dewatering method used:
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name: License #:
Quarter Sec. Twp. S. R. ☐ East ☐ West
County: Permit #:

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY

☐ **Confidentiality Requested**
Date:
☐ **Confidential Release Date:**
☑ **Wireline Log Received** ☐ **Drill Stem Tests Received**
☐ **Geologist Report / Mud Logs Received**
☑ **UIC Distribution**
ALT ☐ **I** ☑ **II** ☐ **III** **Approved by:** Alexis Vincent **Date:** 10/19/2026

Operator Name: RJ Energy, LLC Lease Name: LISA Well #: 20I

Sec. 34 Twp. 21 S. R. 21 ☑ East ☐ West County: Anderson

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.

Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken *(Attach Additional Sheets)*	☐ Yes	☑ No	☑ Log	☐ Sample
Samples Sent to Geological Survey	☐ Yes	☑ No		
Cores Taken	☐ Yes	☑ No		
Electric Log Run	☑ Yes	☐ No		
Geologist Report / Mud Logs	☐ Yes	☑ No		

List All E. Logs Run:

Gamma Ray/Neutron/CCL

Formation (Top), Depth and Datum

Name	Top	Datum
See Log		

CASING RECORD ☐ New ☑ Used

Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	9.875	7	23	20	Portland	8	
Production	5.625	2.875	6.5	652	Portland	80	

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
☑ Perforate ☐ Protect Casing ☐ Plug Back TD ☐ Plug Off Zone	-			
	-			

1. Did you perform a hydraulic fracturing treatment on this well? ☐ Yes ☑ No *(If No, skip questions 2 and 3)*
2. Does the volume of the total base fluid of the hydraulic fracturing treatment exceed 350,000 gallons? ☐ Yes ☐ No *(If No, skip question 3)*
3. Was the hydraulic fracturing treatment information submitted to the chemical disclosure registry? ☐ Yes ☐ No *(If No, fill out Page Three of the ACO-1)*

Date of first Production/Injection or Resumed Production/ Injection:	Producing Method: ☐ Flowing ☐ Pumping ☐ Gas Lift ☐ Other *(Explain)*

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

DISPOSITION OF GAS:	METHOD OF COMPLETION:	PRODUCTION INTERVAL:	
		Top	Bottom
☐ Vented ☐ Sold ☐ Used on Lease *(If vented, Submit ACO-18.)*	☐ Open Hole ☑ Perf. ☐ Dually Comp. *(Submit ACO-5)* ☐ Commingled *(Submit ACO-4)*	623	632

Shots Per Foot	Perforation Top	Perforation Bottom	Bridge Plug Type	Bridge Plug Set At	Acid, Fracture, Shot, Cementing Squeeze Record *(Amount and Kind of Material Used)*
2	623	632			

TUBING RECORD: Size: Set At: Packer At:

Mail to: KCC - Conservation Division, 266 N. Main, Suite 220, Wichita, Kansas 67202

Form	ACO1 - Well Completion
Operator	RJ Energy, LLC
Well Name	LISA 20I
Doc ID	1992311

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	9.875	7	23	20	Portland	8	
Production	5.625	2.875	6.5	652	Portland	80	

RJ Energy, LLC
Drill Log - Cement Log

Lease:	Lisa	**Start:**	6/25/2026	**Surface:**	7 "	20 '	8 Sacks
Well#	20i	**Finish:**	6/26/2026	**Longstring:**	2.875 "	652 '	80 Sacks
API#	15-003-27315	**Waste:**	6/28/2026	**Perfs**	623 '	632 '	

Span	Formation	Depth	Notes
1	Top Soil	1	
17	Clay	18	
99	Shale	117	
95	Lime	212	
186	Shale	398	
19	Lime	417	
47	Shale	464	
29	Lime	493	
26	Shale	519	
26	Lime	545	
9	Shale	554	
6	Lime	560	
5	Shale	565	
5	Lime	570	
48	Shale	618	
4	Sandy Shale	622	Odor
12	Oil Sand	634	Good Show
26	Shale	660	TD

CEMENT TREATMENT REP

Customer:	RJ Energy	**Well:**	Lisa #20I, #18I	**Ticket:**	EP21891
City, State:	Garnett, KS	**County:**	AN, KS	**Date:**	6/26/2026
Field Rep:	Jason Kent	**S-T-R:**	27-21-21	**Service:**	Longstrings

Downhole Information	
	5 5/8 in
Hole Depth:	666 ft
Casing Size:	2 7/8 in
Casing Depth:	656 ft
Tubing / Liner:	in
Depth:	ft
Tool / Packer:	
Tool Depth:	ft
Displacement:	bbls

Calculated Slurry - Lead	
Blend:	OWC 1/2# PS
Weight:	14.83 ppg
Water / Sx:	6.77 gal / sk
Yield:	1.45 ft^3 / sk
Annular Bbls / Ft.:	bbs / ft.
Depth:	ft
Annular Volume:	0.0 bbls
Excess:	
2	
Total Sacks:	0 sks

Calculated Slurry - Tail	
Blend:	
Weight:	ppg
Water / Sx:	gal / sk
Yield:	ft^3 / sk
Annular Bbls / Ft.:	bbs / ft.
Depth:	ft
Annular Volume:	0 bbls
Excess:	
Total Slurry:	0.0 bbls
Total Sacks:	0 sks

TIME	RATE	PSI	STAGE BBLs	TOTAL BBLs	REMARKS
1:00 PM			-	-	On location, held safety meeting
				-	#20I
				-	Hooked to 2 7/8" casing and established circulation with 5 BBL of fresh water
				-	Mixed and pumped 200# of bentonite gel followed by 4 BBL of fresh water
				-	Mixed and pumped 80 sks of OWC cement w/ 1/2# PS per sk to surface
				-	Flushed pump and lines clean
				-	Displaced 2 2 7/8" plugs to TD with 3.8 BBL of fresh water
				-	Landed Plugs with 800 PSI, well held pressure
				-	Released pressure to set float valve, float held
				-	Washed up equipment
				-	
				-	#18I
				-	Hooked to 2 7/8" casing and established circulation with 5 BBL of fresh water
				-	Mixed and pumped 200# of bentonite gel followed by 4 BBL of fresh water
				-	Mixed and pumped 80 sks of OWC cement w/ 1/2# PS per sk to surface
				-	Flushed pump and lines clean
				-	Displaced 2 2 7/8" plugs to TD with 3.8BBL of fresh water
				-	Landed Plugs with 800 PSI, well held pressure
				-	Released pressure to set float valve, float held
				-	Washed up equipment
				-	
3:00 PM				-	Left location
.				-	
				-	
				-	
				-	
				-	

	CREW	UNIT
Cementer:	Garrett S	957
Pump Operator:	Wes C	209
Bulk:	Casey K	246
H2O:	Alex J	110

SUMMARY		
Average Rate	Average Pressure	Total Fluid
0.0 bpm	- psi	- bbls