KOLAR Document ID: 1989005

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☑ Enhanced Recovery: ☐ KCC District No.: 4

Operator License No.: 6044 Name: Stelbar Oil Corporation, Inc.

Address 1: 1625 N WATERFRONT PKWY STE 200

Address 2:

City: WICHITA State: KS Zip: 67206 + 6602

Contact Person: Tyson Dilka Phone: (316) 264-8378

API No.: 15-179-20984-00-01 Permit No.: E28236.5

__ - SW - SW - SW Sec. 27 Twp. 8 S. R. 26 ☐ East ☑ West

330 Feet from ☐ North / ☑ South Line of Section

4950 Feet from ☑ East / ☐ West Line of Section

Lease: STUDLEY SOUTH #2-1 (ROBBEN #2-27) Well No.: 2-27

County: Sheridan

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1000 psi Maximum Injection Rate: 1000 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	na	8.625	na	5.5	na	2.325
Set at:		296		3972		3737
Sacks of Cement:		185		85		Sealtite
Cement Top:		0		3410		
Cement Bottom:		296		3972		

Packer Type: Arrowset Set at: 3737

☐ DV Tool ☑ Port Collar Depth of: 2174 feet with 325 sacks of cement TD (and plug back): 3970 (3925) feet depth

Zone of Injection Formation: LANSING Top Feet: 3742 Bottom Feet: 3896 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☐ NAD83 ☑ WGS84 Lat: 39.32156 Long: -100.21748 Date Acquired: 10/22/2026

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 5-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	320	320	320			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus: 0

Test Date: 10/22/2026 Using: Moser trucking Company's Equipment

The zone tested for this well is between 0 feet and 3737 feet.

The test results were verified by operator's representative:

Name: Tyson Dilka Title: Superintendent Phone: (970) 539-9354

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 10/21/2031

State Agent: Blaine Worcester Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks: