FORM 55-39 BKS-8-28-CROMAC

OKLAHOMA NATURAL GAS CORPORATION

RECORD OF WELL. Serial No. 1593 Oil, Gas or Dry? Oil

Central Field Kansas Okla., 192

Located on lands of J. Y. Converse Farm No. 7 Section 21 Township 28 Range 18E

Canville Township Neosho County. Location of Well Feet N-S

of and feet, E-W of Elevation Fee

Commenced, 19 Completed, 192

Drilling Contractor Rock Pressure lbs. Shut-in Hours

Test inches (Mercury / Water) inch (Orifice / Tube) Volume Thru Casing Ft. in 24 Hours

Test inches (Mercury / Water) inch (Orifice / Tube) Volume Thru Casing Ft. in 24 Hours

(NOTE—The above tests to be taken after the well is packed or capped.)

Shot Quarts Length of Shell Depth Top of Shot feet. Initial Production

Shot Quarts Length of Shell Depth Top of Shot feet. Bbls. Oi

Drive Pipe or Conductor—Kind Size 10" No. of Ft. 13 Inches

Casing, No. Joints Weight " 6¼" " 802 "

Casing, " " " " " "

Casing, " " " " " "

Tubing, " " " " 2" " 852 "

Tubing, " " " " " "

Tubing, " " " " " "

Anchor, " " " " " "

Rods or Wire Line " " " "

Packer—Style Make Size Set at

Packer—Style Make Size Set at

Drive Shoe R. & L. Nipple set at Size Check Coupling set at

LOCATE WELL CORRECTLY

Depth of Well Feet @ $ Was Gas Used for Fuel?

Depth of Water Well Feet @ $ By Meter or Day?

Reamed Feet @ $ Meter, Kind? Number

Last State

Condition of Gas—Wet or Dry? State When Set

Type of Drilling Rig? Cubic Feet Passed

Total Cubic Feet Passed @ lbs. Pressure

Formation Record	Top	Bottom	Depth Where Flow Occurs	*Quantity Gas, Oil or Water	Formation Record	Top	Bottom	Depth Where Flow Occurs	*Quantity Gas, Oil or Water
852' of 5/8" Iron Sucker Rods					No Formation Record				
2' of 2" Perforated Pipe									
1 2" x 6' Working Barrel									
1 1¾" Working Valve									
1 1¾" Standing Valve									
1 6¼" x 2" x 2" N.S.Co. Casinghead									
1 2" x 6" Nipple									
1 2" Collar									
1 2" C I Plug									
1 2" x 1" C I Bushing									
1 2" x 4" Nipple									
1 2" Mallable Tee									
1 2" x 10" Nipple									
1 2" x 1-1/8" N.S.Co. C I Flange Female Stuffing Box									
1 1-1/8" x 11' Steel Polish Rod									
1 1-1/8" Steel Polish Rod Clamp									
1 N.S.Co. Wooden Pumping Jack Complete									
2 2" x 6" x 10' Timber for Pump Jack Base									
2 2" x 6" x 4' for Pump Jack Anchors									
2 4' Hedge Posts for Pump Jack Anchors.									
					BOTTOM OF HOLE	****			

NOTE: *If increase occurs in any sand repeat name of sand and show increased flow in "Quantity" column, gas in cubic ft. (or gauge reading,) oil and water in gallons. This test should be taken soon after gas, oil or water appears. If gas blows out, so state in remarks.

REMARKS.

FOREMAN SUPERINTENDENT

White to Engineer, Yellow to Accounting Dept., Blue to Land Dept., Green to Superintendent. Pink retained by Foreman.))