

4/10

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

RECEIVED
JAN 18 2011
BY:

Test Ticket

NO. 041903 15292

Well Name & No. Laguna #1 Test No. 1 Date 1-15-11

Company Oil Producers, Inc. Elevation 2102 KB 2097 GL

Address 1710 WaterFront PKWY Wichita KS 67206

Co. Rep / Geo. Jon Christensen Rig Mallard

Location: Sec. 30 Twp. 12S Rge. 17W Co. Ellis State KS

Interval Tested 3434 - 3506 Zone Tested KC D-6

Anchor Length 72 Drill Pipe Run 3191 Mud Wt. 9.2

Top Packer Depth 3429 Drill Collars Run 248 Vis 49

Bottom Packer Depth 3434 Wt. Pipe Run — WL 8.0

Total Depth 3506 Chlorides 3,200 ppm System LCM 1

Blow Description IF - 3 3/4 in blow

ISI - No blow

FF - 2 1/4 in blow

FSI - No blow

Rec 65	Feet of oil spotted mud	%gas	%oil	%water	%mud
Rec 60	Feet of VSOWCM	%gas 2	%oil 8	%water 90	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 125 BHT 97 Gravity — API RW .16 @ 72 °F Chlorides 120,000 ppm

(A) Initial Hydrostatic 1692

(B) First Initial Flow 18

(C) First Final Flow 45

(D) Initial Shut-In 826

(E) Second Initial Flow 49

(F) Second Final Flow 78

(G) Final Shut-In 803

(H) Final Hydrostatic 1651

Initial Open 30

Initial Shut-In 60

Final Flow 45

Final Shut-In 90

- [x] Test 1125
- [ ] Jars
- [x] Safety Joint 75
- [ ] Circ Sub
- [ ] Hourly Standby 2hrs 200
- [x] Mileage 13X2 2WAY 32.50
- [ ] Sampler
- [ ] Straddle
- [ ] Shale Packer
- [ ] Extra Packer
- [ ] Extra Recorder
- [ ] Day Standby
- [ ] Accessibility

Sub Total 1432.50

T-On Location 21:35

T-Started 22:45

T-Open 2:45

T-Pulled 6:30

T-Out 8:35

Comments

- [ ] Ruined Shale Packer
- [ ] Ruined Packer
- [ ] Extra Copies

Sub Total 0

Total 1432.50

MP/DST Disc't

Approved By Our Representative Brett Sauer

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

RECEIVED
JAN 18 2011
BY:

Test Ticket

NO. 041904

Well Name & No. Layna #1 Test No. 2 Date 1-16-11

Company Oil Producers, Inc Elevation 2102 KB 2097 GL

Address 1710 Waterfront Pkwy Wichita KS 67206

Co. Rep / Geo. Jon Christensen Rig Mallard

Location: Sec. 30 Twp. 12S Rge. 17W Co. Ellis State KS

Interval Tested 3546 - 3590 Zone Tested "C" H-J

Anchor Length 44 Drill Pipe Run 3292 Mud Wt. 9.5

Top Packer Depth 3541 Drill Collars Run 248 Vis 47

Bottom Packer Depth 3546 Wt. Pipe Run — WL [redacted]

Total Depth 3590 Chlorides 4700 ppm System LCM 1

Blow Description IF - 1/4 in blow
ISI - No blow
FF - 1/4 in blow
FSI - No blow

Rec 30	Feet of 50CM	%gas 15	%oil	%water 85	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 30 BHT 96 Gravity ____ API RW ____ @ ____ °F Chlorides ____ ppm

(A) Initial Hydrostatic 1761	☒ Test 1125	T-On Location 17:10	
(B) First Initial Flow 16	☐ Jars	T-Started 17:35	
(C) First Final Flow 23	☒ Safety Joint 75	T-Open 19:30	
(D) Initial Shut-In 831	☐ Circ Sub	T-Pulled 23:15	
(E) Second Initial Flow 24	☐ Hourly Standby	T-Out 2:50	
(F) Second Final Flow 27	☒ Mileage 13X2 3250	Comments	
(G) Final Shut-In 569	☐ Sampler		
(H) Final Hydrostatic 1708	☐ Straddle	☐ Ruined Shale Packer	
	☐ Shale Packer	☐ Ruined Packer	
Initial Open 30	☐ Extra Packer	☐ Extra Copies	
Initial Shut-In 60	☐ Extra Recorder	Sub Total 8	
Final Flow 45	☐ Day Standby	Total 1232.50	
Final Shut-In 90	☐ Accessibility	MP/DST Disc't	
	Sub Total 1232.50		

Approved By ____ Our Representative Bert Dyer

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.